

CHANGE ORDER

OWNER'S REPRESENTATIVE - Humboldt County Public Works • 1106 Second Street • Eureka, CA 95501 •
Ph. (707) 445-7493 Fax 445-7409

PROJECT:	HUMBOLDT COUNTY IT CHILLER REPLACEMENT PROJECT
	839 4 TH St., Eureka, CA 95501
	Project No. 162830
FROM:	
CONTRACTOR:	California Heating
	4935 Boyd Road, Arcata, CA 95521
	Ph. 707-826-9008
	Fx. 707-826-9065

CHANGE ORDER NO:	3.0
Date:	06/25/25
Original completion Date:	See below
Current Completion Date:	60 days following receipt of mechanical equipment
Page:	
Cc:	File, Auditor
:	

DESCRIPTION of CHANGE:

CP No.	Description	Amount
3.1	Replace faulty coils in AC-1 with new coils. Replace AC-1 stand with new custom stand to eliminate floor level hazard and correctly mate unit to plenum floor location.	\$42,709
TOTAL		\$42,709

ADJUSTMENT of CONTRACT SUM

Original Contract Sum:	\$ 310,000
Prior Adjustments:	\$ 24,062
Contract Sum Prior to this Change:	\$ 334,062
Adjustment for this Change:	\$ 42,709
Revised Contract Sum:	\$ 376,771


ADJUSTMENT of CONTRACT TIME

Original Contract Time:	*see below (days)
Prior Adjustments:	(days)
Contract Time Prior to this Change:	(days)
Adjustment for this Change:	210 (days)
Revised Contract Time:	* (days)

Contractor waives any claim for further adjustments of the Contract Sum and Contract Time related to the above described change in the work.

ARCHITECT


Recommended by:

 6/25/25
Date

*Due to extended lead times for receipt of equipment, initial Contract time was 60 days following Contractor's receipt of equipment. Discovery of coil issue and determination of replacement method extended through 3/14/25. New completion date is calculated on anticipated time to complete which is anticipated to be 7/4/25.

CONTRACTOR

Accepted by:

 6/25/2025
California Heating Date

OWNER

Approved by:

Public Works Director Date