# Site Management Plan

(Tier 1, Low Risk)

WDID: 1\_12CC414314

Humboldt County APN: 214-231-011

Prepared by:



165 South Fortuna Boulevard, Fortuna, CA 95540 707-725-1897 • fax 707-725-0972 trc@timberlandresource.com



## **Arrangement of Document Contents**

- Purpose
- Tier Designation
- Scope of Report
- Methods
- Property Description
- Project Description
- General Location Map
- Additional Project Permitting
- General Compliance Guide for Cannabis Cultivators
  - Land Development and Maintenance, Erosion Control, and Drainage Features
  - Cleanup, Restoration, and Mitigation
  - Stream Crossing Installation and Maintenance
  - Soil Disposal and Spoils Management
  - Riparian and Wetland Protection and Management
  - Water Storage and Use
  - Fertilizers, Pesticides, and Petroleum Products
  - Cultivation Related Waste
  - Refuse and Domestic Waste
  - o Annual Winterization Measures
- Statement of Limitations
- Site Maps
- Implementation Schedule
- Mitigation Report tables
- Applicable BPTC's (BMP's)
- Monitoring Plan
- Attachments
- Applicable Technical Documents
  - Site Management Plan (SMP)
- Pictures

#### Purpose

This Site Management Plan (SMP) has been prepared on behalf of the cannabis cultivator for the Humboldt County property identified as assessor parcel numbers 214-231-011, by agreement and in response to the State Water Resources Control Board Cannabis Cultivation Policy (Cannabis Policy), in congruence with Order WQ 2017-0023-DWQ General Waste Discharge Requirements for Discharges of Waste Associated with Cannabis Cultivation Activities (General Order). The General Order implements the Cannabis Policy requirements, specifically those requirements that address waste discharges associated with cannabis cultivation activities. Cannabis cultivators covered under the General Order are subject to the requirements of the Cannabis Policy in its entirety. The Cannabis Policy provides a statewide tiered approach for permitting discharges and threatened discharges of waste from cannabis cultivation and associated activities, establishes a personal use exemption standard, and provides conditional exemption criteria for activities with a low threat to water quality.

#### **Tier Designation**

Tiers are defined by the amount of disturbed area. Tier 1 outdoor commercial cultivation activities disturb an area equal to or greater than 2,000 square feet and less than 1 acre (43,560 square feet). Tier 2 outdoor commercial cultivation activities disturb an area equal to or greater than 1 acre. Risk designation for Tier 1 and Tier 2 enrollees under the Cannabis Policy is based on the slope of disturbed areas and the proximity to a surface water body. Characterization is based on the risk designation summarized in Table 1 below.

Table 1: Summary of Risk Designation

	Low Risk		Moderate Risk	High Risk		
0	No portion of the disturbed area is located on a slope greater than 30 percent, and	c	Any portion of the disturbed area is located on a slope greater than 30 percent, and	c	Any portion of the disturbed area is located within the setback requirements.	
•	All of the disturbed area complies with the setback requirements.	ø	All of the disturbed area complies with the setback requirements.			

Thorough assessment of the project area including roads, disturbed areas, legacy features, and cultivation areas classify this enrollment into the **Tier 1**, **Low Risk** designation.

Scope of Report

Tier 1 and Tier 2 cannabis cultivators are required to submit and implement a Site Management Plan that describes how they are complying with the Requirements listed in Attachment A. The description shall describe how all applicable Best Practicable Treatment or Control (BPTC) measures are implemented. Cannabis cultivators within the North Coast Regional Water Quality Control Board jurisdiction are required to submit and implement Site Management Plans that describe how the Requirements are implemented property-wide, to include legacy activities. The SMP includes an Implementation Schedule to achieve compliance, but all work must be completed by the onset of the Winter Period each year. Projects designated as Moderate Risk are also required to have a Site Erosion and Sediment Control (plan) to achieve the goal of minimizing the discharge of sediment off-site. Projects designated as High Risk are also required to have a Disturbed Area Stabilization Plan to achieve the goal of stabilizing the disturbed area to minimize the discharge of sediment off-site and comply with the setback requirements. The cannabis cultivator shall ensure that all site operating personnel are familiar with the contents of the General Order and all technical reports prepared for the property. Projects which have over one acre of cannabis cultivation (total canopy area) are also required to have a Nitrogen Management Plan to describe how nitrogen is stored, used, and applied to crops in a way that is protective of water quality. A copy of the General Order, and technical reports required by the General Order, shall be kept at the cultivation site. Electronic copies of these documents are acceptable. Either format of maintained documents kept on site must be immediately presentable upon request.

#### Methods

The methods used to develop this SMP include both field and office components. The office component consisted of aerial photography review and interpretation, existing USGS quad map review, GIS mapping of field data, review of on-site photography points, streamflow calculations, general planning, and information gathered from the cannabis cultivator and/or landowner. The field component included mapping of all access roads, vehicle parking areas, Waters of the State, stream crossings, drainage features, cultivation sites, buildings, disturbed areas, and all other relevant site features within the project are and surrounding areas (as feasible). Cultivation areas, associated facilities, roads, and other developed and/or disturbed areas were assessed for discharges and related controllable water quality factors from the activities listed in the General Order. The field assessment also included an evaluation and determination of compliance with all applicable BPTC's per Section 2 of the General Order.

**Property Description** 

The property assessed consists of two contiguous parcels totaling 165 acres located approximately 2 miles north of Redway, California, at an elevation of approximately 1,300 feet above mean sea level. The property is located in Section 34 and 35, TS3, R3E, HB&M, Humboldt County, from the Miranda USGS 7.5' Quad. Unnamed Class II and III watercourses flow northeast-southwest through the property that drain to an unnamed creek, which is tributary to South Fork Eel River.

## **Project Description**

Cannabis cultivation on the property consists of one 20' x 56' greenhouse, three 16' x 56' greenhouses, four 100' x 20' greenhouses and 4,190 ft² of outdoor cultivation, for a total, general cultivation area¹ of 14,017 ft². The cultivation areas are located within 23,833 ft² of disturbed area. This project being permitted by Humboldt County to cultivate to cultivate cannabis. This project was previously enrolled in the North Coast Regional Water Quality Control Board Order No. R1-2015-0023 under WDID-1B170480CHUM and has since enrolled with State Water Recourses Control Board as WDID-1\_12CC414314. This project is being classified as Tier 1, Low Risk.

General Gultivation Land Disturbance Adjoining Hillstopes **Cultivation Area**<sup>1</sup> Area (ft2) Area (% Grade) (ft<sup>2</sup>) A 3,185 1,792 20 - 25%В 3,059 2,352 20 - 25%C 1,213 896 60% D 15,090 8,000 10 - 20%E 1,286 30 - 40%977 Totals: 23,833 14.017

Table 1: Cultivation Site Parameters.

Table 2: Project Permitting

	Additional Required Permits Related to Project, Type, and Status
SIUR	Not required as long as diverted surface water or the ponds are not used for Agriculture/ ISDWU – S026365
LSAA/1600	Lake and Streambed Alteration Final Agreements from CDFW – Notification No. 1600-2017-0397-R1

<sup>&</sup>lt;sup>1</sup> General cultivation area refers to definable areas or groupings of closely situated cannabis cultivation. This designation does not, in any way, reflect the actual cannabis canopy area permitted or present during the assessment of the project area.

# Site Managment Plan General Location Map [WDID - 1\_12CC414314] Timberland Resource Consultants Property Boundary Located in Section 34 and 35, TS3, R3E, HB&M, Humboldt County, from the Miranda 7.5' USGS Quad Map TRC - 293

# Baseline Assessment of Requirements Related to Water Diversions and Waste Discharge for Cannabis Cultivation

This project was previously enrolled in the North Coast Regional Water Quality Control Board Order No. 2015-0023. A Water Resource Protection Plan (WRPP) was prepared by Timberland Resource Consultants. Some mitigations prescribed in the WRPP have since been completed. A reassessment of the project was conducted and will be used as the baseline assessment for the preparation of this document.

# <u>Land Development and Maintenance, Erosion Control, and Drainage Features</u> Project Compliance Y□/N⊠

Roads are being classified as "permanent" (roads appurtenant to the project being used year-round), "seasonal" (roads appurtenant to the project being used primarily during summer months), and "trail" (being rarely used for occasional access to features on the property).

Roads within the project area appear to have a low native rock component and high imported rock component and, based on observations of surface erosion relative to current surface drainage break frequency, are being classified as having moderate erodibility. This classification will be utilized to determine surface/ditch-line drainage break frequency based on Table 19 of the Handbook for Forest Ranch and Rural Roads, 2014.

TABLE 19. Recommended maximum rolling dip and ditch relief culvert spacing, in feet, based on road gradient and soil erodibility  $^{1,2}$ 

6.0 40-00	Road gradient (%) and drainage structure spacing (feet)								
Soil erodibility	0-3	4-8	7-9	10-12	>12				
High to moderate	250	160	130	115	100				
Low	400	300	250	200	160				

Currently, all permanent roads on the property have imported rock surfacing and do not require any more rock surfacing.

Roads assessed by TRC were found to be in acceptable condition with imported rock surfacing. The majority of access roads, permanent and seasonal, are out-sloped with gentle gradients and adequately drained to allow surface/ditch-line water drainage. However, sections of permanent roads and seasonal roads require either the maintenance of existing drainage features or installation of new drainage features. No wheel ruts were observed on the majority of access roads on the date of the site visit.

Controllable Sediment Delivery Sites (CSDS) were found on the property. Runoff and sediment from Sites 06 and 07 were found discharging into surface waters. See the Mitigation Report, Treatment Implementation Schedule, and Site Map to follow for site specific details.

#### Cultivation Areas:

Disturbed Areas associated with Cultivation Areas A, B, and D are located on hill slopes less than 30%. Cultivation Areas C & E are located where adjacent adjoining hillslopes are greater than 30% while, that are well vegetated, and the cultivation areas themselves are located on much gentler slopes (2 – 5%). Cultivation in these areas (Cultivation Areas C & E) warrants this project to be classified as Moderate Risk.

However, Cultivation Area C is located in a location where the parent material consists of a high content of clast angular rock with outcrops of competent bedrock nearby. It is likely that this same bedrock is also located at a shallow depth below the soil surface in these cultivation areas. Cultivation consists of above ground beds in a greenhouse. No erosion was found associated with this cultivation area, nor was any evidence of runoff from this cultivation area was found draining away from the immediate vicinity. No evidence of instability such as surface cracks in soil, slumping side slopes, bulging soil, sunken road bears, downslope leaning trees, trees showing characteristic corrective growth features, or vegetation types common to unstable features were observed at any location in or within the immediate vicinity around this cultivation area.

Cultivation Area E is a small cultivation area ( $\sim$ 977 ft²), located on a graded area (2-5%), with all adjoining hillslopes being well vegetated. Cultivation consists of potted plants. No erosion was found associated with this cultivation area, nor was any evidence of runoff from this cultivation area was found draining away from the immediate vicinity. No evidence of instability such as surface cracks in soil, slumping side slopes, bulging soil, sunken road bears, downslope leaning trees, trees showing characteristic corrective growth features, or vegetation types common to unstable features were observed at any location in or within the immediate vicinity around this cultivation area.

Portions of Cultivation Area B and Cultivation Area E were also found to be located within the riparian setbacks of a Class III and Class II watercourse, respectively. Cultivation at these areas (Cultivation Areas B & E) warrant this project to be classified as High Risk. However, at the time of the assessment the portions of these cultivation areas (Cultivation Area B & E) within riparian setbacks were not being cultivated, have vegetated naturally with adequate ground cover, and have since been relocated to an environmentally superior location, Cultivation Area D.

As result of the above stated conditions, we are not classifying this project as Moderate or High Risk. The project will continue to be monitored throughout its enrollment. Should this cultivation area begin to exhibit any of the aforementioned indications of potential instability or erosion the risk level may be re-evaluated at that time.

No unstable areas were observed.

### Cleanup, Restoration, and Mitigation:

Project Compliance Y⊠/N□

No revegetation besides seeding and mulching disturbed areas or sediment catchment sites are being prescribed.

### Stream Crossing Installation and Maintenance:

Project Compliance Y□/N⊠

Ten watercourse crossings were identified during the assessment of the property. Three watercourse crossings (Sites 04, 21 & 22) shall be upgraded as the existing culverts are undersized for a 100-year storm event. One new watercourse crossing (Site 02) shall be installed as no existing culvert exists and the watercourse diverts to the inlet of the watercourse crossing at Site 01. Recently, five watercourse crossings (Sites 01, 05, 12, 13, & 20) have been upgraded per a Lake and Streambed Alteration Agreement (LSAA/1600) with California Department of Fish & Wildlife (CDFW). (Notification No. 1600-2017-0397-R1) Work at Sites 02, 04, & 22 have yet to be completed under this agreement.

A Lake and Streambed Alteration Agreement with California Department of Fish & Wildlife has been finalized as of the writing of this assessment for the proposed work on watercourse crossings. Work in watercourses at Site 21 will require an amendment to an existing LSAA or a new LSAA with CDFW. Any additional guidelines, treatments, or restrictions set forth under the finalized Lake and Stream Agreement shall be followed. Any additional guidelines, treatments, or restrictions set forth under the finalized Lake and Stream Agreement shall be followed.

Table 3: Stream Crossing Hydrology

Site	(ac)		Elevation (ft)	Elevation (ft)	(mi) (in)
ID_NUMBER	D_AREA	K_VALUE	Culvert Elevation	Drainage_Divide	LENGTH CMP_DIA
Site 1	6.8	0.35	1260	1520	24
Site 2	<b>5</b> .5	0.35	1260	1520	
Site 4	48.9	0.35	1300	1800	36
Site 5	5.6	0.35	1300	1640	24
Site 12	36.6	0.35	1380	1800	48
Site 13	3.4	0.35	1380	1680	15
Site 14	3.7	0.35	1380	1640	12
Site 20	15	0.35	1280	1720	24
Site 21	40	0.35	1240	1800	36
Site 22	13.6	0.35	1240	1720	15

Precipitation	recipitation Depth-Duration-Frequency			Mean A	Annual Rainfa	dl (in) = 🧾
	50-Year Storm			100-Year Storm		
Time, Min	Depth (in)	Inch/hr.	Time, Min.	Depth (in)	Inch/hr.	
10	0.400	2.40	10	0.525	3.15	

	Runoff	Altitude	Time of	24-hr. Rainfall	Mean	Drainage	Selected	Q	100
	Coef.	Index	Concen.	Intensity	Annual	Area	Discharge	RATIONAL	USGS MF
ID#	(K)	(1000's ft.)	(min)	(in/hr)	Rainfall (in)	(ac)	Method	(cfs)	(cfs)
Site 1	0.35	0.0	0	3.15	57	7	RATIONAL	7	9
Site 2	0.35	0.0	0	3.15	57	6	RATIONAL	6	7
Site 4	0.35	0.0	0	3.15	57	49	USGS MF	54	50
Site 5	0.35	0.0	0	3.15	57	6	RATIONAL	6	8
Site 12	0.35	0.0	0	3.15	57	37	USGS MF	40	39
Site 13	0.35	0.0	0	3.15	57	3	RATIONAL	4	5
Site 14	0.35	0.0	0	3.15	57	4	RATIONAL	4	5
Site 20	0.35	0.0	0	3.15	57	15	RATIONAL	17	18
Site 21	0.35	0.0	0	3.15	57	40	USGS MF	44	42
Site 22	0.35	0.0	0	3.15	57	14	RATIONAL	15	16

10.0	The state of	Headwall		Selected	endo Ho Acomora	Culvert 7		Recommended	
	Existing Culvert (D)	(HW)	HW/D	240000000000000000000000000000000000000	Q100	Capacity	Culvert is	Culvert Dia.	Recommendation
ID#	Diameter (in)		(ratio)	Method	(cfs)	(cfs)	Undersized	(in)	Based On
Site 1	24	0	0.0	RATIONAL	7	12		24	Q100
Site 2	0	0	0.0	RATIONAL	6	0	TRUE -	18	Q100
Site 4	36	0	0.0	USGS MF	50	32	TRUE	48	Q100
Site 5	24	0	0.0	RATIONAL	6	12		24	Q100
Site 12	48	0	0.0	USGS MF	39	66		48	Q100
Site 13	15	0	0.0	RATIONAL	4	0		15	Q100
Site 14	12	0	0.0	RATIONAL	4	0	TRUE	15	Q100
Site 20	24	0	0.0	RATIONAL	17	12		24	Q100
Site 21	36	0	- 0.0	USGS MF	42	32	TRUE	48	Q100
Site 21	15	0	0.0	RATIONAL	15	0	TRUE	24	Q100

## Soil Disposal and Spoils Management:

Project Compliance Y⊠/N□

Currently, no spoils are present on the property. Any/all spoils generated through development or maintenance of roads, driveways, earthen fill pads, or other cleared or filled areas have not been sidecast in any location where they can enter or be transported to surface waters. Any/all future spoils generated as a result of any future construction projects that are to be stored on the property shall be done so in accordance with the BTPC.

## Riparian and Wetland Protection and Management:

Project Compliance Y□/N⊠

No disturbed areas were identified as being within the riparian areas. However, a Past Cultivation Areas (directly southwest of Cultivation Area B and portions of Cultivation Area E) with remaining cultivation-related materials and soil is located within riparian setbacks of a Class III watercourse (50') and a Class II watercourse (100'). These Past Cultivation Areas are well vegetated, un-used, and not considered Disturbed Areas. All cultivation-related materials and wastes will be removed from this Past Cultivation Area and either be re-used, stored in an adequately in a contained manner, or properly disposed of. See "Cultivation Areas" above, under the section titled "Land"

Development and Maintenance, Erosion Control, and Drainage Features", the Mitigation Report, Treatment Implementation Schedule, and Site Map to follow for site specific details.

Also, there are several road and trail segments identified as being within riparian areas. These segments are associated with Sites 06, 07, 12, & 13, Site 22, and the well and Point of Diversion (POD).

The permanent road associated with 12 & 13 is adequately rock surfaced with a gentle gradient, shows no sign of sediment discharge, and does not need further treatment besides maintaining the existing rock surfacing. The seasonal road associated with Sites 06 & 07 has a steep gradient (>15%) and lacks adequate rock surfacing and drainage features.

The permanent road associated with Site 22 is adequately rock surfaced with a moderate gradient and signs of sediment discharge into the outlet of the watercourse crossing. There are no locations up grade to install a hydrologic disconnect and effectively drain road surface runoff from the outlet. This site does not need further treatment besides maintain the existing rock surfacing and the installation and maintenance of staked wattles above the outlet of the watercourse crossing.

The seasonal road associated with well and POD has adequate surfacing with a gentle gradient, is well vegetated along the road shoulders, shows no sign of sediment discharge, and the adjacent watercourse does not delivery surface waters to any other surface water. With these considerations the seasonal road does not require treatment.

See the Mitigation Report, Treatment Implementation Schedule, and Site Map to follow for site specific details.

	Disturbance Area Distances and Riparian Setbacks <sup>2</sup>										
Disturbed Area	Class I [Setback: 100] <sup>2</sup>	Class II {Selback: 100']	Class III [Setback: 50']	Perennial Spring or Wetland [Setback: 50] <sup>2</sup>	Disturbed Area Within Setbacks [ft²]						
Cultivation Area A		130'	MILL COLOR DE		0						
Cultivation Area B			50'		0						
Cultivation Area C		120'			0						
Cultivation Area D		110'	70'		0						
Cultivation Area E	8	160'			0						
			K	Total =	0						

Table 4: Riparian and Wetland Protection and Management

<sup>&</sup>lt;sup>2</sup>This enrollment was previously enrolled in RWQCB Order No 2015-0023 and as such may retain reduced setbacks that were applicable under the previous Order.

# Water Storage and Use: Project Compliance Y⊠/N□

All water on the property is derived from a ground water well and a surface water diversion located on the property. The well and POD meets and exceed the required water demands for both domestic and agricultural use. The POD is only used for domestic use only. At present there is a metering device in place to record water usage associated with the irrigation of cannabis. Monthly water usage shall be recorded for annual reporting purposes. There are also three recreation, wildfire, and wildlife ponds on the property. None of the ponds are used for the irrigation of cannabis.

Water is stored in two 2,500-gallon tanks and two 3,000-gallon tanks. Fertilizer mixing occurs in multiple 500-gallon tanks. Tank lids are currently kept closed at all times when access is not needed. Overflow prevention measures are currently installed on diversion infrastructure and water storage tanks to prevent the overflowing of tanks and unnecessary diversion of water resources when water storage infrastructure has filled. Water conservation measures such as drip line irrigation and morning or evening watering are currently being implemented.

At this time, the cannabis cultivator has 11,000 gallons of water storage installed. Based on estimates, this volume of storage combined with the well's output is sufficient to allow for full forbearance during the required period from April 1st to October 31st. Monthly water usage estimates and the season total are as follows below.

Table 5: Estimated Annual Water Use

	lan	Feb	March	April (25%)	May (60%)	Jun (80%)	Iul (100%)	Aug (100%)	Sep (70%	Oct (20%)	Nov	Dec
Agriculture		1		10,742	24,948	33,264	41,580	41,580	29,106	8,316		
5q. ft. =								%=percent of p	eak usage			
13,860	1							r		w. 11 11	189,536	i
								1	Total A	G Water Use =	109,536	1

Cannabis cultivators should be advised that transition to the state General Order will require additional infrastructure to continue use of bladders for water storage.

There is domestic water use at this time, on this property. Currently the domestic water source (POD) is separate from the cannabis irrigation water source (well). If a source of water is used for both the irrigation of cannabis and domestic use, water meter(s) and water supply infrastructure shall be designed/installed in a manner such that water usage for the irrigation of cannabis can be recorded separately from water used for domestic use. Additionally, if there are multiple diversions of surface water, infrastructure/metering device(s) shall be design/installed in a manner that each source of surface water is recorded separately.

A Lake and Streambed Alteration Agreement with the California Department of Fish and Wildlife, as well as an Initial Statement of Water Diversion and Use with the California State Water Resource Control Board Division of Water Rights, has been finalized as of the writing of this assessment. Any additional guidelines, treatments, or restrictions set forth under the finalized Lake and Stream Agreement shall be followed.

### Irrigation Runoff:

During visits to the property, no irrigation runoff, or evidence of such runoff, was observed at any of the cultivation areas.

### Fertilizers, Pesticides, and Petroleum Products:

Project Compliance Y⊠/N□

Fertilizers, potting soils, compost, and other soils and soil amendments are currently stored in structures on the property in a manner in which they will not enter or be transported into surface waters and so that nutrients or other pollutants will not be leached into groundwater. Cultivation areas are currently maintained so as to prevent nutrients from leaving the site during the growing season and post-harvest.

Fertilizers and soil amendments are applied and used per the manufacturer's guidelines. The use of pesticide products is consistent with product labeling and all products on the property are to be currently stored in closed structures to ensure that they do not enter or are released into surface or ground waters.

Currently, bulk fuel storage is present on the property. Bulk fuel is stored in one 500-gallon steel fuel tank. Small quantiles of fuel and motor oil are also stored on the property within fuel canisters, or the original motor oil container, within the shop adjacent to Site 16. The 500-gallon steel fuel tank is located in an attached shed to the structure adjacent to Cultivation Area C and has adequate secondary containment and cover from precipitation. There is also an unused 500-gallon steel fuel tank located in an attached shed to the structure adjacent to Cultivation Area E and has adequate secondary containment and cover from precipitation.

Any/all fuel canisters and motor oil containers shall be stored in secondary containment (e.g. plastic totes or sealed metal boxes) while being stored long term or not in immediate use, wherever these materials are used anywhere on the property.

Any/all future petroleum products and other liquid chemicals, including but not limited to diesel, biodiesel, gasoline, and oils shall be stored so as to prevent their spillage, discharge, or seepage into receiving waters. Storage tanks and containers shall be of suitable material and construction to be compatible with the substance(s) stored and conditions of storage such as pressure and temperature. Above ground storage tanks and containers shall be provided with a secondary means of containment for the entire capacity of the largest single container and sufficient cover shall be provided to prevent any/all precipitation from entering said secondary containment vessel. Cannabis cultivators shall ensure that diked areas are sufficiently impervious to contain discharged chemicals. Cannabis cultivators shall implement spill prevention, control, and countermeasures (SPCC) and have appropriate cleanup materials available onsite if the volume of a fuel container is greater than 1,320 gallons. Underground storage tanks 110 gallons and larger shall be registered with the appropriate County department and comply with state and local requirements for leak detection, spill overflow, corrosion protection, and insurance coverage. On site storage of petroleum products, or other fuels used for commercial activities may require registration as hazardous

materials through the California Environmental Reporting System (CERS). Additionally, any waste oil generated from commercial activities (generators) is considered by the state hazardous waste and requires addition reporting. This cannabis cultivator is advised to contact local agencies to find out if such reporting is applicable to currently operations.

## Cultivation-Related Wastes:

Project Compliance Y□/N⊠

No cultivation-related wastes, including, but not limited to, empty soil/soil amendment/ fertilizer/pesticide bags and containers, empty plant pots or containers, dead or harvested plant waste, and spent growth medium, are stored at locations where they can enter or be blown into surface waters, or in a manner that could result in residues and pollutants within such materials to migrate or leach into surface water or groundwaters.

However, Past Cultivation Areas that are no longer used were found with remaining cultivation-related materials, fencing, wastes, and soils. See the Mitigation Report, Treatment Implementation Schedule, and Site Map to follow for site specific details.

Monofilament (e.g. plastic trellis netting and fencing) was observed on the property during the assessment. All monofilament netting or fencing is banned for future use. All existing monofilament netting shall be collected, secured with other refuse, and disposed of properly a waste disposal facility.

Organic cultivation-related wastes are collected from the cultivation areas and either disposed of properly with general waste, or composted or burned. The cannabis cultivator shall ensure that the locations where organic wastes are stored, composted, or burned are minimized in number and are sited outside of watercourse riparian areas and away from any form of surface runoff.

Non-organic cultivation-related wastes are stored in lidded trashcans, garbage bags, and contained areas adjacent to or in the residence, sheds, and cultivation areas and are disposed of regularly at a solid waste transfer station. The cannabis cultivator shall continue to gather and properly dispose of cultivation-related wastes and ensure that wastes are adequately contained from scavenging wildlife, and cannot be transported away from storage areas by wind or surface runoff.

## Refuse and Domestic Waste:

Project Compliance Y⊠/N□

Garbage and refuse are stored on the property within lidded trashcans and garbage bags adjacent to or in the residence, multiple sheds, the shop building, and cultivation areas and are disposed of regularly at the nearest solid waste transfer station. The cannabis cultivator shall continue to gather and properly dispose of refuse and ensure that refuse is adequately contained from scavenging wildlife, and cannot be transported away from storage areas by wind or surface runoff.


## STATEMENT OF CONTINGENT AND LIMITING CONDITIONS CONCERNING THE PREPARATION AND USE OF REPORTS ADDRESSING GENERAL WASTE DISCHARGE REQUIREMENTS UNDER ORDER WQ 2017-0023-DWQ


## **Prepared by Timberland Resource Consultants**

- 1. This document has been prepared for the property within APN 214-231-011, in Humboldt County, for enrollment in the General Waste Discharge Order WQ 2017-0023-DWQ.
- 2. Timberland Resource Consultants does not assume any liability for the use or misuse of the information in this document.
- 3. The information is based upon conditions apparent to Timberland Resource Consultants at the time inspection(s) were conducted. Changes due to land use activities or environmental factors occurring after inspection, have not been considered in this document.
- 4. Maps, photos, and any other graphical information presented in this report are for illustrative purposes. Their scales are approximate, and they are not to be used for locating and establishing boundary lines.
- 5. The conditions presented in this document may differ from those made by others or from changes on the property occurring after inspections were conducted. Timberland Resource Consultants does not guarantee this work against such differences.
- 6. Timberland Resource Consultants did not conduct an investigation on a legal survey of the property.
- 7. Persons using this document are advised to contact Timberland Resource Consultants prior to such use.
- 8. Timberland Resource Consultants will not discuss this document or reproduce it for anyone other than the Client for which this document was prepared without authorization from the Client.

Forrest Hansen

**Timberland Resource Consultants** 





## Timberland Resource Consultants

# Treatment Implementation Schedule

Unique Point	Proposed Work Completion Date
Si te 1	As required
Site 2	Prior to 10/15/21
Site 3	Prior to 10/15/20
Site 4	Prior to 10/15/21
Si te 5	As required
Site 6	Annually prior to 10/15
Site 7	Interim measures annually prior to 10/15; Mitigation measures prior to 10/15/20 pending the
Site 8	Annually prior to 10/15
Site 9	Annually prior to 10/15
Site 10	Annually prior to 10/15
Site 11	Annually prior to 10/15
Site 12	As required
Site 13	As required
Site 14	As required
Site 15	As required
Site 16	As required
Site 17	Annually prior to 10/15
Site 18	As required
Si te 19	As required
Site 20	As required
Site 21	Prior to 10/15/21 pending the approval of any required permits
Si te 22	Prior to 10/15/21
Site 23	Prior to 10/15/20
Site 24	Annually prior to 10/15
Site 25	Annually prior to 10/15
Past Cultivation Areas	Immediately
Liquid Petroleum Products	Immedi a tely
Generators and Gas Powered Pumps	As required



Unique Point	Lat-Long NAD 83	Road Type	Mitigation Planned	Monitor	1600	Treatment Priority	Date Completed
Site 1	-123.817718 40.159572	Permanent		×	x	As required	
	stic pipe that is	watercourse cros s installed correc				Prescribed Action: None. Maintain and monitor for pl	luggʻing.
Unique Point	Lat-Long NAD 83	Road Type	Mitigation Planned	Monitor	1600	Treatment Priority	Date Completed
Site 2	-123.817985 40.159802	Permanent	х	х	х	Prior to 10/15/21	
	the Inside dito	Il watercourse is h to the inlet of t				Prescribed Action: Install an 18" diameter culvert alighistoric watercourse per the specifications outlined in BMPs: See Permanent Culvert Crossing, Permanent Culvert Crossing: Critical Dip and Hydrologic Disconnect Placer Culvert Orientation, Inlet and Outlet Armoring, Genera BMPs, and General Erosion Control specifications.	the attached ulvert Crossing nent, Critical Dip
Unique Point	Lat-Long NAD 83	Road Type	Mitigation Planned	Monitor	1600	Treatment Priority	Date Completed
Site 3	-123.818796 40.160856	Permanent	х	х	-	Prior to 10/15/20	
	40.160856 on: An inside	ditch lacks a dit			ning	Prior to 10/15/20  Prescribed Action: Install a 15" diameter ditch relief of point in the inside ditch so that it drains both direction ditch per the specifications outlined in the attached BM Relief Culvert, and Permanent Culvert Crossing Design Armoring), General Operations BMPs, and General Erospecifications.	s of the inside MPs: See Ditch n (inlet and Outle
Current Conditi	40.160856 on: An inside I surface.	ditch lacks a dit			ning	Prescribed Action: Install a 15" diameter ditch relief of point in the inside ditch so that it drains both direction ditch per the specifications outlined in the attached BN Relief Culvert, and Permanent Culvert Crossing Design Armoring), General Operations BMPs, and General Erc	s of the inside MPs: See Ditch n (inlet and Outle
Current Conditi	40.160856 on: An inside I surface.	ditch lacks a dit	ch relief culvert	and is drain		Prescribed Action: Install a 15" diameter ditch relief of point in the inside ditch so that it drains both direction ditch per the specifications outlined in the attached BN Relief Culvert, and Permanent Culvert Crossing Design Armoring), General Operations BMPs, and General Erospecifications.	s of the inside MPs: See Ditch In (Inlet and Outle Insion Control Date
Gurrent Condition of the condition of th	40.160856 ion: An inside I surface.  Lat-Long NAD 83 -123.819016 40.161522 on: Class II w	ditch lacks a dit	Mitigation Planned X ing consisting	Monitor X of a 36" dia	1600 X	Prescribed Action: Install a 15" diameter ditch relief of point in the inside ditch so that it drains both direction ditch per the specifications outlined in the attached BM Relief Culvert, and Permanent Culvert Crossing Design Armoring), General Operations BMPs, and General Erospecifications.  Treatment Priority	s of the inside MPs: See Ditch n (Inlet and Outle usion Control  Date Completed  In 48" diameter 3MPs: See sing Design: tical Dip, Culvert
Gurrent Condition of the condition of th	40.160856 ion: An inside I surface.  Lat-Long NAD 83 -123.819016 40.161522 on: Class II w	Road Type Permanent	Mitigation Planned X ing consisting	Monitor X of a 36" dia	1600 X	Prescribed Action: Install a 15" diameter ditch relief of point in the inside ditch so that it drains both direction ditch per the specifications outlined in the attached BN Relief Culvert, and Permanent Culvert Crossing Design Armoring), General Operations BMPs, and General Erospecifications.  Treatment Priority  Prior to 10/15/21  Prescribed Action: Replace the existing culvert with a culvert per the specifications outlined in the attached E Permanent Culvert Crossing, Pe	s of the inside MPs: See Ditch n (Inlet and Outle usion Control  Date Completed  In 48" diameter 3MPs: See sing Design: tical Dip, Culvert
Current Condition of the Point Site 4 Current Condition on the Courrent Condition on the Contract Condition of the Courrent Cou	40.160856 on: An inside surface.  Lat-Long NAD 83 -123.819016 40.161522 on: Class II wal pipe that is to	Road Type  Permanent atercourse cross	Mitigation Planned  X ing consisting thort, and not to	Monitor  X  of a 36" dial grade.	1600 X	Prescribed Action: Install a 15" diameter ditch relief of point in the inside ditch so that it drains both direction ditch per the specifications outlined in the attached BN Relief Culvert, and Permanent Culvert Crossing Design Armoring), General Operations BMPs, and General Erospecifications.  Treatment Priority  Prior to 10/15/21  Prescribed Action: Replace the existing culvert with a culvert per the specifications outlined in the attached E Permanent Culvert Crossing, Permanent Culvert Cross Critical Dip and Hydrologic Disconnect Placement, Crit Orientation, Inlet and Outlet Armoring, General Operating General Erosion Control specifications.	s of the inside MPs: See Ditch n (Inlet and Outle usion Control  Date Completed  In 48" diameter BMPs: See sing Design: tical Dip, Culvert tons BMPs, and



							2CC414314
Unique Point	Lat-Long NAD 83	Road Type	Mitigation Planned	Monitor	1600	Treatment Priority	Date Completed
Site 6	-123.818735 40.161669	Seasonal	х	х	-	Annually prior to 10/15	
Current Conditi seasonal acces Class II waterco	s road is erodi	ated road surfac ng the road surfa	runoff on a ste	ep (>15%) ging into ac	ijacent	Prescribed Action: Apply rock surfacing from the perma Site 04 to approximately 115' up grade of Site 07. Install a is maintained yearly and, or a Type 1 rolling dip for a mot drainage feature, per the specifications outlined in the att Waterbar Construction, Steep Road Drainage Structures, Rocked/Rolling Dip Design and Placement, General Operand General Erosion Control specifications. Maintain as resure no fill material is side cast into the adjacent water use of silt fences maybe required to achieve this.	waterbar that re permanent ached BMPs: ations BMPs, needed.
Unique Point	Lat-Long NAD 83	Road Type	Mitigation Planned	Monitor	1600	Treatment Priority	Date Completed
Site 7	-123.81838 40.161934	Seasonal	х	х	-	Interim measures annually prior to 10/15; Mitigation measures prior to 10/15/20 pending the approval of any required permits	
12" diameter co	rrugated plast	down grade. A cic pipe that is under	dersized, not to	grade, and	lacks	permanent drainage feature. measures: Apply rock surfacing from the permanent road approximately 115' up grade of Site 07. Replace the exist an 18" diameter ditch relief culvert per attached BMPs: S Waterbar/Rolling Dip Combined with DRC, Ditch Relief C Permanent Culvert Crossing Design (Inlet and Outlet Arm Waterbar Construction, Steep Road Drainage Structures, Rocked/Rolling Dip Design and Placement, General Oper and General Erosion Control specifications. Ensure no fiside cast into the adjacent watercourse. The use of silt ferequired to achieve this.	ng culvert with ee ulvert, noring), ations BMPs, Il material is
Unique Point	Lat-Long NAD 83	Road Type	Mitigation Planned	Monitor	1600	Treatment Priority	Date Completed
Site 8	-123.817461 40.162358	Seasonal	х	х		Annually prior to 10/15	
Current Conditi surface,	on: Concentr	ated road surface	e runoff is erodi	ing the road	i	Prescribed Action: Install a waterbar that is maintained Type 1 rolling dip for a more permanent drainage feature specifications outlined in the attached BMPs: Waterbar Osteep Road Drainage Structures, Rocked/Rolling Dip Des Placement, General Operations BMPs, and General Eros specifications. Maintain as needed.	, per the Construction, sign and
			Mitigation	Monitor	1600	Treatment Priority	Date
Unique Point	Lat-Long NAD 83	Road Type	Planned				Completed
Unique Point Site 9		Road Type Seasonal	Planned X	х	¥	Annually prior to 10/15  Prescribed Action: Install a waterbar that is maintained	Completed



Unique Poin	Lat-Long NAD 83	Road Type	Mitigation Planned	Monitor	1600	Treatment Priority	Date Completed
Site 10	-123.816725 40.162903	Trail	x	х	-	Annually prior to 10/15	
Current Condi surface.	tion: Goncentr	ated road surfac	e runoff is eroc	ling the roa	d	Prescribed Action: Install a waterbar per attached B Construction, Steep Road Drainage Structures, Gene BMPs, and General Erosion Control specifications. M needed.	ral Operations
Unique Point	Lat-Long NAD 83	Road Type	Mitigation Planned	Monitor	1600	Treatment Priority	Date Complete
Site 11	-123.816612 40.163375	Trail	х	х		Annually prior to 10/15	
Current Condit surface.	ion: Concentra	ated road surfac	e runoff is erod	ing the road	i	Prescribed Action: Install a waterbar per attached Bi Construction, Steep Road Drainage Structures, Gene BMPs, and General Erosion Control specifications. M needed.	ral Operations
Unique Point	Lat-Long NAD 83	Road Type	Mitigation Planned	Monitor	1600	Treatment Priority	Date Completed
Site 12	-123.818114 40.162894	Permanent	-	х	х	As required	
	stic pipe that is	atercourse crossinstalled correct				Prescribed Action: None. Maintain and monitor for p  Treatment Priority	Date Completed
Site 13	-123.818439 40.162705	Permanent		х	х	As required	
		flow consisting ectly and sized a		_		Prescribed Action: None. Maintain and monitor for p	lugging,
Jnique Point	Lat-Long NAD 83	Road Type	Mitigation Planned	Monitor	1600	Treatment Priority	Date Completed
Site 14	-123.819874 40.162232	Permanent	-	х	х	As required	
		flow consisting or rectly and sized				Prescribed Action: None. Maintain and monitor for p	ugging.
Inique Point	Lat-Long NAD 83	Road Type	Mitigation Planned	Monitor	1600	Treatment Priority	Date Completed
Site 15	-123.820317 40.161633	Permanent	-	х		As required	
etal culvert tha	it is functioning	culvert consisti adequately. Thi e at Site 16 and	s ditch relief cu			Prescribed Action: None. Maintain and monitor for pl	ugging.



Unique Point	Lat-Long NAD 83	Road Type	Mitigation Planned	Monitor	1600	Treatment Priority	Date Completed
Site 16	-123.820477 40.161741	Permanent		Х	ŗ	As required	
Current Condition plastic culvert the as a drain to a h	hat is functioni	ef culvert consist ing adequately. T	ing of a 8" dlam his ditch relief	eter corrug	gated ctions	Prescribed Action: None. Maintain and monitor for plo	ugging.
Unique Point	Lat-Long NAD 83	Road Type	Mitigation Planned	Monitor	1600	Treatment Priority	Date Completed
Site 17	-123.821212 40.162783	Seasonal	x	x	-	Annually prior to 10/15	
Current Conditi	on: Concentr	ated road surface	e runoff is eradi	ng the road	J	Prescribed Action: Install a waterbar that is maintaine Type 1 rolling dip for a more permanent drainage featu specifications outlined in the attached BMPs: Waterba Steep Road Drainage Structures, Rocked/Rolling Dip Descendent, General Operations BMPs, and General En- specifications. Maintain as needed.	re, per the r Construction, lesign and
Unique Point	Lat-Long NAD 83	Road Type	Mitigation Planned	Monitor	1600	Treatment Priority	Date Completed
Site 18	-123.822691 40.162336	Permanent	x	х		As required	
Current Conditi	on: Functioni	ng rocked rolling	g dip.			Prescribed Action: Maintain the rolling dip to the spe outlined in the attached BMPs. See attached BMPs: S Rocked/Rolling Dip Design and Placement, General Or and General Erosion Control specifications.	ee
Unique Point	Lat-Long NAD 83	Road Type	Mitigation Planned	Monitor	1600	Treatment Priority	Date Completed
Site 19	-123.82335 40.162716		х	х	-	As required	8
Current Conditi	on: Functioni	ng rocked rolling	g dip.	100		Prescribed Action: Maintain the rolling dip to the spe outlined in the attached BMPs. See attached BMPs: S Rocked/Rolling Dip Design and Placement, General Of and General Erosion Control specifications.	ee
Unique Point	Lat-Long NAD 83	Road Type	Mitigation Planned	Monitor	1600	Treatment Priority	Date Completed
Site 20	-123.823508 40.163255	Permanent		х	x	As required	
Current Conditi corrugated met year storm ever	al pipe that is i	watercourse cros	sing consisting y sized adequat	of a 24" di	ameter 100-	Prescribed Action: None. Maintain and monitor for p	lugging.



Unique Point	Lat-Long NAD 83	Road Type	Mitigation Planned	Monitor	1600	Treatment Priority	Date Completed
Site 21	-123.824859 40.163893	Permanent	х	х	х	Prior to 10/15/21 pending the approval of any required permits	
	tal pipe that is	vatercourse cros installed correct				Prescribed Action: Replace the existing culvert with an aculvert per the specifications outlined in the attached BM Permanent Culvert Crossing, Permanent Culvert Crossing Critical Dip and Hydrologic Disconnect Placement, Critical Orientation, Inlet and Outlet Armoring, General Operation General Erosion Control specifications.	Ps: See g Design: al Dip, Culvert
Unique Point	Lat-Long NAD 83	Road Type	Mitigation Planned	Monitor	1600	Treatment Priority	Date Completed
Site 22	-123.824632 40.163173	Permanent	х	x	Х	Prior to 10/15/21	
		watercourse cros undersized and		of a 15" dia	ameter	Prescribed Action: Replace the existing culvert with an aculvert per the specifications outlined in the attached BM Permanent Culvert Crossing, Permanent Culvert Crossing Critical Dip and Hydrologic Disconnect Placement, Critical Orientation, Inlet and Outlet Armoring, General Operation General Erosion Control specifications.	Ps: See J Design: Il Dip, Culvert
Unique Point	Lat-Long NAD 83	Road Type	Mitigation Planned	Monitor	1600	Treatment Priority	Date Completed
Site 23	-123.8254 40.162529	Permanent	х	х	-	Prior to 10/15/20	
Current Conditi hat is undersiz		ef culvert consist d at bad angle.	ing of a 12* dia	meter steel	pipe	Prescribed Action: Replace the existing culvert with an a ditch relief culvert per the specifications outlined in the at See Ditch Relief Culvert, and Permanent Culvert Crossing and Outlet Armoring), General Operations BMPs, and Ger Control specifications.	tached BMPs: Design (Inlet
Jnique Point	Lat-Long NAD 83	Road Type	Mitigation Planned	Monitor	1600	Treatment Priority	Date Completed
Site 24	-123.825687 40.162425	Trail	х	х		Annually prior to 10/15	
urface on a sea	asonal access ed materials th	ated road surface road that will not at are located wi d.	be used once r	emaining		Prescribed Action: Install a waterbar per attached BMPs Construction, Steep Road Drainage Structures, General C BMPs, and General Erosion Control specifications. Maintaneeded.	perations
Jnique Point	Lat-Long NAD 83	Road Type	Mitigation Planned	Monitor	1600	Treatment Priority	Date Completed
Site 25	-123.825687 40.162425	Trail	x	х		Annually prior to 10/15	
urface on a sea	sonal access red materials the	ited road surface road that will not at are located will.	be used once re	emaining		Prescribed Action: Install a waterbar per attached BMPs. Construction, Steep Road Drainage Structures, General O BMPs, and General Erosion Control specifications. Mainta needed.	perations



						WDID# - 1_1:	2CC414314
Unique Point	Lat-Long NAD 83	Road Type	Mitigation Planned	Monitor	1600	Treatment Priority	Date Completed
Past Cultivation Areas	N/A		Х	х		Immediately	
Current Condition	on: Past culti ration-related r	vation areas that naterials, fencinç	are no longer u	used with		Prescribed Action: Remove any remaining fencing, pots, cultivation-related wastes and materials from these areas mulch the Past Cultivation Area, and any Disturbed Area a with its removal, with native grass seed and weed free str woodchips). If cultivation soil is not re-used, contour the related soils into the ground outside of any riparian buffer seed and mulch the contoured soils with native grass see free straw.	. Seed and associated aw(or cultivation-
Unique Point	Lat-Long NAD 83	Road Type	Mitigation Planned	Monitor	1600	Treatment Priority	Date Completed
Liquid Petroleum Products	" N/A	•	х	х	121	Immediately  Prescribed Action: Any/all liquid petroleum products and	
absorbent materials shall also be stored at all locations where these types of materials are used and stored.				use, wherever these materials are used anywhere on the property. Adequate quantities of absorbent materials shall be stored at all locations where these types of materials are used and stored. Should spill of these materials occur, absorbent materials will be applied immediately and allowed enough time to absorb as much material as possible. Following treatment, absorbent materials applied as well as any contaminated soil will be removed and disposed of appropriately for the spilled material.			
Unique Point	Lat-Long NAD 83	Road Type	Mitigation Planned	Monitor	1600	Treatment Priority	Date Completed
Generators and Gas Powered Pumps	N/A	·	х	х	-	As required	
secondary cont Adequate quant	ainment, and d lities of absort	petroleum power cover from precip ent materials sh powered pumps	itation during t all also be store	he wet seas ed at all loca	on.	Prescribed Action: Anylall petroleum products and other chemicals, including but not limited to diesel, biodlesel, goils shall be stored in above ground storage tanks and other provided with a secondary means of containment for trapacity of the largest single container and sufficient cours of the largest single containment vessel so as to prevent their spillage, disches seepage into receiving waters. Adequate quantities of about a shall be stored at all locations where these type are used and stored. Should a spill of these materials occurate and stored. Should a spill of these materials occurate as much material as possible. Following treatment materials applied as well as any contaminated soil will be disposed of appropriately for the spilled material.	gasonne, and ontainers shal the entire ver shall be id secondary arge, or sorbent es of materials cur, absorben h time to nt, absorbent

## BMP: Winterization and Interim Treatments for Erosion Control

#### Roads

- Existing or newly installed road surface drainage structures such as water bars, rolling dips, ditch relief culverts, and intentionally in/out-sloped segments of road shall be maintained to ensure continued function of capturing and draining surface runoff.
- o Hand tool kick-outs (lead out ditch) for existing wheel rut, surface run-off confinement.
- o Temporary waterbar/cross-wattles installed on road/trail sections of concentrating surface runoff.
- o Clean existing ditch relief culvert inlets, outlets, and contributing ditch lines of current and potential blockage debris by hand.
- Hand place energy dissipating rock/small woody debris at ditch relief culvert outlets where erosion is occurring.
- Wattles/straw bales placed at road runoff delivery sites.
- Touch-up with hand tools of existing surface drainage structures (kick-outs, rolling dips, and waterbars).
- o Seed and straw un-used, or to be abandoned, road surfaces where erosion is occurring.
- Frequent use of un-surfaced roads should be avoided, particularly when road surfaces are soft/saturated.

#### Crossings

- o Clean inlets, outlets, and channels above of current and potential blockage debris by hand.
- o Hand place energy dissipating rock/small woody debris at ditch relief culvert outlets.
- o Hand placement of rock armor around culvert inlets.
- o Install staked wattles along the outboard road edge of out-sloped watercourse crossings where direct delivery of road surface runoff is occurring.
- Hand placement of rock on crossing fill faces where erosion is/may occur as a result of poor crossing construction.

#### Cultivation Areas

- o Use hand tools to capture cultivation related soils that are not contained (soil from post-harvest plant removal, soil/planter removal, general spillage).
- o Treat beds, pots, new soil storage piles, spent soil piles, and soil disposal piles with cover crops for soil stability and potentially nitrogen fixing/soil amendment.
- Bagged potting soil should be covered.
- o Install staked wattles or an earthen berm around cultivation soils piles prior to the winter period, annually.
- Any soil amendment, fertilizer, herbicide, or pesticide that is not 100% sealed should be stored under cover.
- o Cultivation sites with poor or concentrating drainage can have wattles or bales installed prior to winter to help prevent sediment and nutrients from leaving the site.
- o Plastic netting shall be disposed of or stored where it is inaccessible to wildlife.
- o Tarps/dep covers shall be stored so they cannot be blown away.
- o General waste from growing season gathered up and disposed of.
- Exposed soil surfaces in the cultivation area, as well as graded fill slopes should be seeded, strawed, mulched, jute netted as needed.

#### General Areas

- o Remove all refuse prior to leaving property for the season.
- o Back fill pit toilets to be abandoned.

## **BMP: General Recommendations**

· Fertilizers, soil amendments, and pesticides

- o Fertilizer, soil amendments, and pesticide use it to be recorded in such a manner that cumulative annual totals are recorded for annual reporting.
- Store in-use fertilizers in a securable storage container, such as a tote or deck box, adjacent to the mixing tanks.

Petroleum products and hazardous materials

- Utilize spill trays/containment structures and cover over the containment when using, fueling, changing
  oil on portable generators or petroleum powered water pumps to prevent the potential for leeching,
  seepage or spillage of petroleum products.
- o It is recommended that all petroleum products and other chemicals are registered with the California Environmental Reporting System (CERS) to satisfy future licensing requirements.

Water storage and Use

- Water use shall be designed and metered such that water used for the irrigation of cannabis will be recorded separately from domestic use. Water use for the irrigation of cannabis is to be recorded monthly for annual reporting.
- o Ensure lids are secured on all water storage tanks to prevent wildlife from becoming entrapped within
- o Install float valves, or implement another equivalent system, on all applicable water storage and transfer tanks to prevent unnecessary water diversion and the overflowing of water tanks.


## **BMP: General Operations BMPs**

- If operations require moving of equipment across a flowing stream, such operations shall be conducted without causing a prolonged visible increase in stream turbidity. For repeated crossings, the operator shall install a bridge, culvert, or rock-lined crossing.
- During construction in flowing water, which can transport sediment downstream, the flow shall be diverted
  around the work area by pipe, pumping, temporary diversion channel or other suitable means. When any
  dam or artificial obstruction is being constructed, maintained, or placed in operation, sufficient water shall at
  all times be allowed to pass downstream to maintain fish life below the dam. Equipment may be operated in
  the channel of flowing live streams only as necessary to construct the described construction.
- Disturbance or removal of vegetation shall not exceed the minimum necessary to complete operations. The
  disturbed portion of any stream channel shall be restored to as near their original condition as possible.
  Restoration shall include the mulching of stripped or exposed dirt areas at crossing sites prior to the end of
  the work period.
- Structures and associated materials not designed to withstand high seasonal flow shall be removed to areas above the high-water mark before such flows occur.
- No debris, soil, silt, sand, bark, slash, sawdust, rubbish, cement or concrete washing, oil or petroleum products, or other organic or earthen material from any logging, construction, or associated activity of whatever nature shall be allowed to enter into or be placed where it may be washed by rainfall or runoff into waters of the State. When operations are completed, any excess materials or debris shall be removed from the work area. No rubbish shall be deposited within 150 feet of the high-water mark of any stream.

## **BMP: General Erosion Control**

- Timing for soil stabilization measures within the 100 feet of a watercourse or lake: For areas disturbed from May 1 through October 15, treatment shall be completed prior to the start of any rain that causes overland flow across or along the disturbed surface. For areas disturbed from October 16 through April 30, treatment shall be completed prior to any day for which a chance of rain of 30 percent or greater is forecast by the National Weather Service or within 10 days, whichever is earlier.
- Within 100 feet of a watercourse or lake, the traveled surface of logging roads shall be treated to prevent
  waterborne transport of sediment and concentration of runoff that results from operations. Treatment may
  consist of, but not limited to, rocking, out sloping, rolling dips, cross drains, water bars, slope stabilization
  measures, or other practices appropriate to site-specific conditions.
- The treatment for other disturbed areas within 100 feet of a watercourse or lake, including: (A) areas exceeding 100 contiguous square feet where operations have exposed bare soil, (B) approaches to road watercourse crossings out to 100 feet or the nearest drainage facility, whichever is farthest, (C) road cut banks and fills, and (D) any other area of disturbed soil that threatens to discharge sediment into waters in amounts deleterious to the quality and beneficial uses of water, shall be grass seeded and mulched with straw or fine slash. Grass seed shall be applied at a rate exceeding 100 pounds per acre. Straw mulch shall be applied in amounts sufficient to provide at least 2- 4-inch depth of straw with minimum 90% coverage. Slash may be substituted for straw mulch provided the depth, texture, and ground contact are equivalent to at least 2 4 inches of straw mulch. Any treated area that has been subject to reuse or has less than 90% surface cover shall be treated again prior to the end of operations.
- Within 100 feet of a watercourse or lake, where the undisturbed natural ground cover cannot effectively
  protect beneficial uses of water from operations, the ground shall be treated with slope stabilization measures
  described in #3 above per timing described in #1 above.
- Side cast or fill material extending more than 20 feet in slope distance from the outside edge of a landing
  which has access to a watercourse or lake shall be treated with slope stabilization measures described in #3
  above. Timing shall occur per #1 above unless outside 100 feet of a watercourse or lake, in which completion
  date is October 15.
- All roads shall have drainage and/or drainage collection and storage facilities installed as soon as practical following operations and prior to either (1) the start of any rain which causes overland flow across or along the disturbed surface within 100 feet of a watercourse or lake protection, or (2) any day with a National Weather Service forecast of a chance of rain of 30 percent or more, a flash flood warning, or a flash flood watch.


- Erosion control and sediment detention devices and materials shall be incorporated into the cleanup/restoration work design and installed prior to the end of project work and before the beginning of the rainy season. Any continuing, approved project work conducted after October 15 shall have erosion control works completed up-to-date and daily.
- Erosion control materials shall be, at minimum, stored on-site at all times during approved project work between May 1 and October 15.
- Approved project work within the 5-year flood plain shall not begin until all temporary erosion controls (straw bales or silt fences that are effectively keyed-in) are installed downslope of cleanup/restoration activities.
- Non-invasive, non-persistent grass species (e.g., barley grass) may be used for their temporary erosion control benefits to stabilize disturbed slopes and prevent exposure of disturbed soils to rainfall.
- Upon work completion, all exposed soil present in and around the cleanup/restoration sites shall be stabilized within 7 days.
- Soils exposed by cleanup/restoration operations shall be seeded and mulched to prevent sediment runoff and transport.
- Straw Wattles (if used) shall be installed with 18 or 24-inch wood stakes at four feet on center. The ends of adjacent straw wattles shall be abutted to each other snugly or overlapped by six inches. Wattles shall be installed so that the wattle is in firm contact with the ground surface.



## STRAW WATTLE NOTES:

- STRAW WATTLES SHALL BE INSTALLED WITH 18 CR 24 INCH WCCD STAKES AT FOUR FEET ON CENTER. THE ENDS OF ADJACENT STRAW WATTLES SHALL BE ABUTTED TO EACH OTHER SMUGLY OR OVERLAPPED BY SIX MCHES.
- STRAW ROLL INSTALLATION REQUIRES THE PLACEMENT AND SECURE STAINING OF THE ROLL IN A TRENCH, 3\*-5\* DEEP, RUNOFF MUST NOT BE ALLOWED TO RUN UNDER OR AROUND THE ROLL.

STRAW WATTLE INSTALLATION DETAIL




## SILT FENCE NOTES:

- THE CONTRACTOR SHALL INSPECT AND REPAIR FEMCE AFTER EACH STORM EVENT
- CONTRACTOR SHALL REMOVE SECTIMENT AS NECESSARY, REMOVED SECTIMENT SHALL BE DEPOSITED TO AN AREA THAT WILL NOT CONTRIBUTE SECTIMENT OFF—SITE AND IN AN AREA THAT CAN BE PERMANENTLY STABILIZED.
- SILT FENCE SHALL BE PLACED ON SLOPE CONTOURS TO MAXIMIZE PONDING EFFICIENCY.

SILT FENCE DETAILS NTS

PAGE 1981 STATE


# **BMP: General Erosion Control (Cont.)**




## SPREAD THE STRAW

MARK OFF 800 SQ FT. PLOTS

SPREAD EVENLY




## ANCHOR THE STRAW



- A. LAY BIRD CONTROL NETTING OR SIMILAR MATTING IN STRIPS DOWN THE SLOPE OVER THE STRAW. BURY UPPER END IN 6-8 INCH DEEP AND WIDE TRENCH.. MOST NETTING COMES IN 14 TO 17 FT. WIDE ROLLS.
- B. SECURE THE UPPER END WITH STAKES EVERY 2 FEET.
- C. OVERLAP SEAMS ON EACH SIDE 4-5 INCHES.
- D. SECURE SEAMS WITH STAKES EVERY 5 FEET.
- E. STAKE DOWN THE CENTER EVERY 5 FEET.

- F. STAKE MIDDLES TO CREATE DIAMOND PAT TERN THAT PROVIDES STAKES SPACED 4-5 FEET APART.
- G. USE POINTED 1X2 INCH STAKES 8 TO 9 INCHES LONG. LEAVE 1 TO 2 INCH TOP ABOVE NETTING, OR USE "U" SHAPED METAL PINS AT LEAST 9 INCHES LONG.

NOTE: WHEN JOINING TWO STRIPS, OVERLAP UPPER STRIP 3 FEET OVER LOWER STRIP AND SECURE WITH STAKES EVERY 2 FEET LIKE IN "B" ABOVE



#### Notes:

- Slope surface shall be smooth before placement for proper soil contact.
- 2. Stapling pattern as per manufacturer's recommendations.
- Do not stretch blankets/mattings tight allow the rolls to mold to any irregularities.
- For slopes less than 3H:1V, rolls may be placed in horizontal strips.
- If there is a berm at the top of the slope, anchor upslope of the berm.
- Lime, fertilize, and seed before installation. Planting of shrubs, trees, etc. should occur after installation.

NOT TO SCALE



# Slope Installation

Revised June 2018

Please see http://www.ecy.wa.gov.bopyright.html for copyright notice including permissions, limitation of liability, and disclaimer.

# Installation of a geosynthetics mat - Enkamat




TABLE 34. Guidelines for erosion and sediment control application

Timing of application	Technique	Portion of road and construction area treated
	Hydromulching, hydroseeding	Road fill slopes, cut slopes, bare soil areas
	Dry seeding	Road fill slopes, cut slopes, bare soil areas
Erceion	Wood chip, straw, Excelsior or tackified mulch	Road fill slopes, cut slopes, bare soil areas
control during	Straw waitles	Road fill slopes and cut slopes
construction	Gravel surfacing	Road, landing and turnout surfaces
	Dust palliative	Road surfaces
	Minimize disturbance (soil and vegetation)	All areas peripheral to construction
	Sediment basin	Roadside ditches, turnouts and small stream crossings
	Sediment traps (e.g., silt fences, straw bales barriers, woody debris barriers)	Road fill slopes, cutbanks, bare soil areas and ditches
Sediment	Straw bale dams	Ditches and small streams
control during construction	Sumps and water pumps	Stream channels and stream crossings
COLLECTION	Streamflow diversions (e.g., temporary culverts, flex pipe, etc.)	Stream channels and stream crossings
	Surface diversion and dispersion devices (pipes, ditches, etc.)	All disturbed bare soil areas
	Road shaping	Road and landing surfaces
	Gravel surfacing	Road, landing and turnout surfaces
	Bituminous or asphalt surfacing	Road surface
1.77	Rolling dips	Foad surface
	Ditch relief culverts	Poadbed and mad fill
225	Downspouts and berm drains	Road fill slopes
Permanent erosion	Waterbars	Road and landing surfaces
control	Веппѕ	Road surface and roadside areas
	Ditches	Road and landing surfaces
	Riprap	Road fill slopes, stream crossing fills, cutbanks, stream and lake banks
	Sail bioengineering	Road fill slopes, cut slopes, stream crossings, streambanks
20	Tree planting	Road fill slopes, cutbanks, bare soil areas, stream crossings, streambanks
HANDSOOK FOR FORES	T, RANCH AND RURAL ROADS	

## **BMP: Permanent Culvert Crossing**

- New culvert installations shall be sized to accommodate flows associated with a 100-year storm event.
- If the new culvert is replacing a poorly installed old culvert, the crossing may need to be abandoned to the following standard:
  - o When fills are removed they shall be excavated to form a channel that is as close as feasible to natural watercourse grade and orientation, and that is wider than the natural channel.

o Excavated banks shall be laid back to a 2:1 (50%) or natural slope.

New culverts shall be placed at stream gradient, or have downspouts, or have energy dissipaters at outfall.

- o Align culverts with the natural stream channel orientation to ensure proper function, prevent bank erosion, and minimize debris plugging. See Figure 97 below.
- Place culverts at the base of the fill and at the grade of the original streambed or install a downspout past the base of the fill.

  Downspouts should only be installed if there are no other options.
- o Culverts should be set slightly below the original stream grade so that the water drops several inches as it enters the pipe.

o Culvert beds should be composed of rock-free soil or gravel, evenly distributed under the length of the pipe.

o Compact the base and sidewall material before placing the pipe in its bed.

- Lay the pipe on a well-compacted base. Poor basal compaction will cause settling or deflection in the pipe and can result in separation at a coupling or rupture in the pipe wall.
- Backfill material should be free of rocks, limbs, or other debris that could dent or puncture the pipe or allow water to seep around the pipe.

Cover one end of the culvert pipe, then the other end. Once the ends are secure, cover the center.

o Tamp and compact backfill material throughout the entire process, using water as necessary for compaction.

Backfill compacting will be done in 0.5 - 1.0 foot lifts until 1/3 of the diameter of the culvert has been covered.


Push layers of fill over the crossing to achieve the final design road grade, road fill above the culvert should be no less than one-third to one-half the culvert diameter at any point on the drivable surface.

Critical dips shall be installed on culvert crossings to eliminate diversion potential. Refer to Figure 84 below.

- Road approaches to crossings shall be treated out to the first drainage structure (i.e. waterbar, rolling dip, or hydrologic divide) to prevent transport of sediment.
- Road surfaces and ditches shall be disconnected from streams and stream crossings to the greatest extent feasible. Ditches and road surfaces that cannot be feasible disconnected from streams or stream crossings shall be treated to reduce sediment transport to streams.
- If downspouts are used, they shall be secured to the culvert outlet and shall be secure on fill slopes.

Culverts shall be long enough so that road fill does not extend or slough past the culvert ends.

- Inlet of culverts, and associate fill, shall be protected with appropriate measures that extend at least as high as the top
  of the culvert.
- Outlet of culverts shall be armored with rock if road fill sloughing into channel can occur.
- Armor inlets and outlets with rock, or mulch and seed with grass as needed (not all stream crossings need to be armored)
- Where debris loads could endanger the crossing, a debris catchment structure shall be constructed upstream of the culvert inlet.
- Bank and channel armoring may occur, when appropriate, to provide channel and bank stabilization.




HANDBOOK FOR FOREST, RANCH AND RURAL ROADS

FIGURE 97. Convert alignment should be in relation to the stream and not the mad. It is important that the stream enters and leaves the convert in a relatively straight horizontal alignment so streamflow does not have to turn to enter the inlet or discharge into a bank as it exits. This figure shows a redesigned convert installation that repraces the bending alignment that previously existed. Channel turns at the inlet increase plugging potential because wood going through the turn will not align with the inlet. Similarly, channel turns at the inlet and outlet are often accompanied by scour against the channel banks (Wisconsin Transportation Information Center, 2004).

EMPS of the s

# BMP: Permanent Culvert Crossing Design (Critical Dip and Hydrologic Disconnect Placement)








FIGURE 84. Critical dips of dipped crossing fills should be centered near a stream crossing's down-road hingeline, not over the centerline of the crossing where overtopping could cause washout or severe erosion of the fill. If the stream crossing culvert (B) pings, water will point behind the fill until reaching the critical dip or low point in the crossing (C) and flowing back down into the natural stream channel. The down-road duch must be pingged to prevent streamflow from diverting down the ditch line. For extra protection in this sketch, riprap armor has been placed at the critical dip outfall and extending downslope to the stream channel. This is only required or suggested on stream crossings where the culvert is highly likely to plug and the crossing fill overtopped. The dip at the hinge line is usually sufficient to limit erosional damage during an overtopping event. Road surface and ditch runoff is disconnected from the stream crossing by installing a rolling dip and ditch relief culvert just up-road from the crossing (A) (Keller and Sherar, 2003).

HANDBOOK FOR FOREST, RANCH AND RURAL ROADS

# BMP: Permanent Culvert Crossing Design (Critical Dip)

# Typical Critical Dip Design for Stream Crossings with Diversion Potential







#### Critical Dip Construction:

- 1. Critical dip will be constructed on the lower side of crossing.
- Critical dip will extend from the cutbank to the outside edge of the road surface. Be sure to fill inboard ditch, if present.
- Critical dip will have a reverse grade (A) from cutbank to outside edge of road to ensure flow will not divert outside of crossing.
- 4. The rise in the reverse grade will be carried for about 10 to 20 feet and then return to original slope.
- 5. The transition from axis of bottom, through rising grade, to falling grade, will be in the road distance of at least 15 to 30 feet.
- Critical dips are usually built perpendicular to the road surface to ensure that flow is directed back into the stream channel.

# BMP: Permanent Culvert Crossing Design (Culvert Orientation)











FIGURE 155. Proper culvert installation involves correct culvert orientation, setting the pipe slightly below the bed of the original stream, and backfilling and compacting the fill as it is placed over the culvert. Installing the inlet too low in the stream (A) can lead to culvert plugging, yet if set too high (B) flow can undercut the inlet. If the culvert is placed too high in the fill (C), flow at the outfall will erode the fill. Placed correctly (D), the culvert is set slightly below the original stream grade and protected with armor at the inlet and outlet. Culverts installed in fish-bearing stream channels must be inset into the streambed sufficiently (>25% embedded) to have a natural gravel bottom throughout the culvert (Modified from: MDSL, 1991).



# BMP: Permanent Culvert Crossing Design (Inlet and Outlet Armoring)






Riprap installed to protect the inlet and outlet of a stream crossing culvert from erosion or for energy dissipation should be keyed in the natural channel bed and banks to an approximate depth of about 1.5x the maximum rock thickness. Riprap should be placed at leaup to the top of the culvert at both the inlet and outlet to protect them from splash erosion and to trap any sediment eroded from a newly constructed fill slope above.

### BMP: Permanent Culvert Crossing Design (Inlet and Outlet Armoring) Cont.

- Inlets of culverts and associate fills shall be protected with rock armoring that extends at least as high as the top of the culvert.
- Outlets of culverts shall be provided a rocked energy dissipater at the outfall of the culvert.
- Outlets of culverts and associate fills shall be protected with rock armoring that extends at least as high as the top of the culvert if road fill sloughing into channel can occur.
- Prior to inlet and outlet rocking, the inlet and outlets shall be prepared. Preparation will include removal of vegetation and stored materials from the inlet and outlet.
- Inlets may require construction of an inlet basin.
- Slopes at the outlet should be shaped to a 2:1 or natural slope prior to placing rock armor.
- Rock used at culvert inlets and outlets should be a matrix of various sized rocks and rip-rap that range from a 3" dia. to a 2' dia.
- The largest rocks should be places at the base of the culvert or fill. Incrementally smaller rocks shall be placed over the larger rocks at the armoring extend up the slope. Voids and spaces shall be back filed with smaller gravels and rocks.



HANDEOOK FOR FOREST, RANCH AND RURAL ROADS

# BMP: Stream Bank Armoring (Riprap)


- · Riprap should be installed on top of geotextile fabric or a clean mixture of coarse gravel and sand.
- The riprap should be keyed into the streambed and extend below the maximum expected scour depth with an adequately sized key base width at a thickness of a minimum of 2x the median (D50) rock diameter with the largest stone sizes placed at the base of the riprap structure.
- The armor should be set into the streambank so it does not significantly protrude into, or constrict, the natural channel, or otherwise reduce channel capacity.
- The riprap should extend along the length of unstable or over steepened bank and up the bank sufficiently to encompass the existing bank instability and/or design flood elevations.

# **BMP: Rocked Ford**

- Rocked fords are drainage structures designed to carry watercourses across roads where culvert crossings are not feasible or un-necessary.
- In channel constructed fords shall be of appropriate material that shall withstand erosion by expected velocities and placed in a U-shaped channel to create a drivable crossing.
  - The road shall dip into and out of the rocked ford to minimize diversion potential. Construct a broad rolling dip across the roadbed, centered at the crossing, which is large enough to contain the expected 100-yr flood discharge while preventing flood flow from diverting down the road or around the rock armor.
- The road surface at the ford shall be constructed with clean rock. The rock shall be applied to a minimum depth of 6 inches.
  - o A range of interlocking rock armor sizes should be selected and sized so that peak flows will not pluck or transport the armor off the roadbed or the sloping fill face of the armored fill.
- The ford's outlet shall be rock armored to resist downcutting and erosion.
  - o Excavate the keyway and armored area Excavate a two to three-foot-deep "bed" into the dipped road surface and adjacent fillslope (to place the rock in) that extends from approximately the middle of the road, across the outer half of the road, and down the outboard road fill to where the base of the fill meets the natural channel. At the base of the fill, excavate a keyway trench extending across the channel bed.
  - Armor the basal keyway Put aside the largest rock armoring to create the buttresses. Use the largest rock armor to fill the basal trench and create a buttress at the base of the fill. This should have a "U" shape to it and it will define the outlet where flow leaves the armored fill and enters the natural channel.
  - Armor the fill Backfill the fill face with the remaining rock armor making sure the final armor is unsorted and well placed, the armor is two coarse-rock layers in thickness, and the armored area on the fill face also has a "U" shape that will accommodate the largest expected flow.
  - Armor the top of the fill Install a second trenched buttress for large rock at the break-in-slope between the outboard road edge and the top of the fill face.
- If water is expected during the time of use, an adequately sized pipe shall be installed to handle the flow if present (min. 6 inch).
  - o The pipe shall be laid over the rocked ford surface.
  - The inlet should be at grade with the upstream flow.
  - The outlet shall drain onto the outlet armoring of the rocked ford.
  - A layer of clean rock/gravel shall be installed over the pipe to establish the running surface of the truck road.
  - o Following use, the temporary pipe shall be removed and the placed rock/gravel shall be graded out of the ford and used on the approaches.
  - o No significant alteration to the bed and bank of the stream shall occur.
- Road approaches to rocked fords shall be rock surfaced out to the first drainage structure (i.e. waterbar) or hydrologic divide to prevent transport of sediment using rock.
- Bank and channel armoring may occur when appropriate to provide channel and bank stabilization.
- Road approach rock and rock ford armoring shall be reapplied following use as needed to maintain a permanent crossing.

# BMP: Rocked Ford (Cont.)

**FORD:** A large dip is graded into the road at the axis of the stream channel. The outside fill face is dished out to form a spillway with large rock. On large watercourses, rock is keyed several feet into firm native soils. The road surface is rocked with 6" of minus rock .



# BMP: Armored Ford [Fill]

- Armored fords are drainage structures designed to carry watercourses across roads.
- Armored fords shall have a U-shaped channel to create a drivable crossing.
  - The road shall dip into and out of the armored ford to minimize diversion potential. Construct a broad rolling dip across the roadbed, centered at the crossing, which is large enough to contain the expected 100-yr flood discharge while preventing flood flow from diverting down the road or around the rock armor.
- The road surface at the armored ford shall utilize native soils.
- The ford's inlet shall be rocked if a threat of head cutting exists.
  - Excavate the keyway Excavate a one to three-foot-deep "bed" into the inboard edge of the road
  - Armor the basal keyway place various sized rock in the constructed keyway to prevent head cutting. Use the largest rock armor to fill the keyway trench and create a buttress along the inboard edge of the road. This should have a "U" shape to It and it will define the inlet where flow leaves the natural channel and enters the road.
- The ford's outlet shall be rock armored to resist downcutting and erosion.
  - Excavate the keyway and armored area Excavate a two to three-foot-deep \*bed" into the dipped road surface and adjacent fillslope (to place the rock in) that extends from approximately the middle of the road, across the outer half of the road, and down the outboard road fill to where the base of the fill meets the natural channel. At the base of the fill, excavate a keyway trench extending across the channel bed.

Armor the basal keyway - Put aside the largest rock armoring to create the buttresses. Use the largest rock armor to fill the basal trench and create a buttress at the base of the fill. This should have a "U" shape to it and it will define the outlet where flow

leaves the armored fill and enters the natural channel.

Armor the fill - Backfill the fill face with the remaining rock armor making sure the final armor is unsorted and well placed, the armor is two coarse-rock layers in thickness, and the armored area on the fill face also has a "U" shape that will accommodate the largest expected flow.

Armor the top of the fill - Install a second trenched buttress for large rock at the break-in-slope between the outboard road edge

and the top of the fill face.

- If water is expected during the time of use, an adequately sized pipe shall be installed to handle the flow if present (min. 6 inch).
  - The pipe shall be laid over the armored ford surface.
  - The inlet should be at grade with the upstream flow.
  - The outlet shall drain onto the outlet armoring of the rocked ford.
  - A layer of clean native shall be installed over the pipe to establish the running surface of the truck road.
  - Following use, the temporary pipe shall be removed and the placed native soil shall be removed and drifted along the approaches.
  - No significant alteration to the bed and bank of the stream shall occur.
- Road approaches to armored fords shall be treated with seed and straw mulch out to the first drainage structure (i.e. waterbar) or hydrologic divide to prevent transport of sediment pursuant to Item 18, Section II.
- Bank and channel armoring may occur when appropriate to provide channel and bank stabilization.
- Armored ford armoring shall be reapplied following use as needed to maintain a permanent crossing.

# BMP: Armored Ford [Fill] (Cont.)




FIGURE 120. This armored fill crossing of a steep, ephemeral stream was constructed to provide a low maintenance crossing. The crossing has been deeply dipped to reduce the volume of road fill and to eliminate the potential for stream diversion. The fill slope has been heavily armored through the axis of the crossing to contain flood flows and prevent downcutting. Armored fills cannot be used on fish bearing streams.

HANDEOOK FOR FOREST, RANCH AND RURAL ROADS

# BMP: Armored Ford [Fill] (Cont.)



FIGURE 121D. Well graded rock armortis then backflied into the structure and spread across the breadth of the U-shaped stream crossing, and about one-turd the way up the readbed, so that streamflow will only flow over or come in contact with resistant armor material. The armor must be spread and compacted across the design width of the expected flood flow channel width so peak flows will not flank the armored structure.



FIGURE 121E. Two weeks after this armond fill was constructed, a storm flow event occurred and the structure maintained its function and integrity. The road approaches had not yet been compacted or surfaced with road rock.





FIGURE 121F. The same armored his as it appeared after the first winter flood flows. No maintenance was required to reopen the road. It is also clear that no stream diversion is possible at this stream crossing site, and the volume of his within the crossing has been reduced to the minimum amount needed to maintain a relatively smooth driving surface on this low volume road.

HANDBOOK FOR FOREST, RANCH AND RURAL BOADS

# **BMP: Vented Ford**

# Vented Ford



# **BMP: Crossing Abandonment**

- Excavate and removing all fill materials placed in the stream channel when the crossing was originally built.
- Excavated banks shall be laid back to a 2:1 (50%) or natural slope to prevent slumping and soil movement.
- Fill material should be excavated to recreate the original channel grade (slope) and orientation.
- All bare soils should then be mulched, seeded, and planted to minimize erosion until vegetation can protect the soil
- The approaching road segments shall be cross-road(waterbars) drained to prevent road runoff from discharging across the freshly excavated channel sideslopes.
- When fills are removed, they shall be excavated to form a channel that is as close as feasible to natural watercourse grade and orientation.
- The excavated channel bed should be as wide, or slightly wider than, the original watercourse channel.
  - This can be better determined by observing the channel width of the watercourse up slope of crossing to be removed at a point in which the crossing or any other disturbance has not affected the natural channel slope and width.
- Temporary crossings shall be removed by November 15.
  - Any temporary culvert crossing left in after October 15 or installed between October 15 and May 1, shall be sized to accommodate the estimated 100-year flow.
- In certain situations, bank and channel rock and woody debris armoring may be appropriate to provide channel and bank stabilization.




FIGURE 263. On roads that are to be closed (decommissioned), all stream crossing culverts and fills should be removed. Stream crossing excavations are best performed using an excavator. The original channel should be excavated and exhumed down to the former streambed, with a channel width equal or greater than the natural channel above and below the crossing. Sideslopes should be laid back to a stable angle, typically a 2:1 (50%) gradient, or less. Spoil can be endhauled off-site or stored on the road bench adjacent the crossing, provided it is placed and stabilized where it will not erode or fail and enter the stream.

# BMP: Rolling Dip Design and Placement

- Rolling dips are drainage structures designed to force surface water to be drained from the road surface.
- The road shall dip into, and rise out of, the rolling dip to eliminate the potential of road surface runoff to run further down road way.
- The rolling dip shall be constructed with clean native materials or rock surfaced where specified.
- The rolling dips outlet may be armored to resist down-cutting and erosion of the outboard road fill.
- Do not discharge rolling dips into any areas that show signs of instability or active landsliding.
- If the rolling dip is designed to divert both road surface and ditch runoff, block the down-road ditch with compacted fill in order to force all ditch flows through the trough (low point) of the rolling dip.

### BMP: Rocked Rolling Dip Design and Placement

- Rocked rolling dips are drainage structures designed to carry known sources of surface water across road ways or from known persistently wet segments of road such as swales without defined watercourses or road segments with heavy bank/road seepage.
- The road shall dip into, and rise out of, the rocked rolling dip to minimize diversion potential.
- The rocked rolling dip shall be constructed with clean rock that is large enough to remain in place during peak flows.
   Rock size shall vary relative to the anticipated flow through the dip with larger rock used in location where greater flow is anticipated.
- The rocked rolling dips inlet and outlet shall be armored to resist down-cutting and erosion.
- The entire width of the rocked rolling dip shall be rock armored to a minimum of 5-feet from the centerline of the dipped portion of the rolling dip.
- If a keyway is necessary, the rocked rolling dip keyway at the base of the dip shall be of sufficient size, depth and length to support materials used in the rocked rolling dip construction back up to the road crossing interface.
- Do not discharge rolling dips into any areas that show signs of instability or active landsliding.
- If the rolling dip is designed to divert both road surface and ditch runoff, block the down-road ditch with compacted fill.
- The rolling dip should be designed as a broad feature ranging from 10-100 feet long so that it is drivable by most types
   of vehicular traffic and not significantly inhibit traffic and road use.





FIGURE 34. A classi: Type I telling dip, where the excavated up-road approach (5) to the telling dip is several percent steeped than the approaching road and extends for 00 to 60 feet to the dip axis. The lower side of the structure reverses grade (A) over approximately 16 feet or more, and then falls down to rejoin the original toad grade. The dip must be deep enough that it is not obligated by normal grading, but not so deep that it is directly to negotiate or a hazard to normal traffic. The cultward cross-slope of the dip axis should be 3% to 5% greater than the up-road grade (B) so it will drain properly. The dip axis should be outsided sufficiently to be self-cleaning, without inggering excessive downcutting or sediment deposition in the dip axis (Modified from Best, 2013).

HANDSOOK FOR FOREST, RANCH AND RURAL ROADS


# BMP: Rolling Dip Design and Placement (Types)

Type 1 Rolling Dip (Standard)

Type 1 rolling dips are used where road grades are less than about 12-14% and road runoff is not confined by a large through cut or berm. The axis of the dip should be perpendicular to the road alignment and sloped at 3-4% across the road tread. Steep roads will have longer and more abrupt dip dimensions to develop reverse grade through the dip axis. The road tread and/or the dip outlet can be rocked to protect against erosion, if needed.



Type 2 rolling dips are constructed on roads up to 12-14% grade where there is a through cut up to 3 feet tall, or a wide or tall bern that otherwise blocks road drainage. The bern or native through cut material should be removed for the length of the dip, or at least through the axis of the dip, to the extent needed to provide for uninterrupted drainage onto the adjacent slope. The bern and slope material can be excavated and endhauled, or the material can be sidecast onto native slopes up to 45%, provided it will not enter a stream.



Type 3 Rolling Dip (Steep road grade) Type 3 rolling dips are utilized where road grades are steeper than about 12% and it is not feasible to develop a reverse grade that will also allow passage of the design vehicle (steep road grades require more abrupt grade reversals that some vehicles may not be able to traverse without bottoming out).

Instead of relying on the dip's grade reversal to turn runoff off the roadbed, the road is built with an exaggerated outslope of 6-8% across the dip axis. Road runoff is deflected obliquely across the dip axis and is shed off the outsloped section rather than continuing down the steep road grade.

4/30/19


FIGURE 36. Rolling dip types

HANDBOOK FOR FOREST, RANCH AND RURAL ROADS

# BMP: Rolling Dip Design and Placement

#### FIGURE 33A.

Rolling dip constructed on a rock surfaced rural road The rolling dip represents a changein-grade along the road alignment and acts to discharge water that has collected on, or is flowing down, the road surface. This road was recently converted from a high maintenance, inslaped, ditched road to a low maintenance, outsloped mad with rolling dips.



#### FIGURE 33B.

This side view of an outsloped road shows that the rolling dip does not have to be deep or abrupt to reverse road grade and effectively drain the road surface. This outsloped forest road has rolling dips that allow all traffic types to travel the route without changing speed.



# BMP: Waterbar/Rolling Dip Combined with DRC



#### FIGURE 39.

Waterbars are often used to drain surface runoff from seasonal, unsurfaced roads. Because they are easily broken down by vehicles, waterbars are only used on unsurfaced roads where there is little or no wet weather traffic. In this photo, a waterbar and ditch relief culvert are used to drain all road surface and ditch runoff from the insloped road prism.

HANDBOOK FOR FOREST, RANCH AND RURAL ROADS


Diagram shows and discussed the use of a waterbar. However, a DRC combined with a rolling dip structure provides the same surface and ditch drainage for roads used year-round. Just as with the waterbar in the photo above, The DRC is installed just upslope from the rolling dip. This also creates a fail-safe should the DRC become plugged or overwhelmed.



FIGURE 238. Traffic and surface runoff from graveled roads often produces surface erosion, turbid runoff and fine sediment transport that can be delivered to streams. Where disches can't be eliminated, sediment traps and roadside settling basins can be installed to capture and remove most of the eroded sediment. This settling basin has been constructed along the inside ditch just before a stream crossing culvert inlet (see arrow). Eroded sediment from the road and ditch are deposited in the basin before flow is released to the stream. Fine sediments have filled about 1/3 of this basin and vegetation is now growing. Sediment basins require periodic maintenance to maintain their storage capacity.

HANDBOOK FOR FOREST, RANCH AND RURAL BOADS

# **BMP: Road Outsloping**



shape changes as the road travels through the landscape, For example, an outsloped road will have a steep or "banked" outslope through inside curves, a consistent outslope through straight reaches and a flat or slightly insloped shape as it goes through an outside curve. The road may have an outslope of 2-3% across the travel surface while the shoulder is more steeply outsloped to ensure runoff and sediment will

leave the roadbed.

Lattice of August 1

4/30/19

# **BMP: Steep Road Drainage Structures**




FIGURE 55. Steep roads that go straight up or down a hillside are very difficult to drain. This steep, fall line road developed a through cut cross section that was drained using lead out ditches to direct runoff off the road and onto the adjacent, vegetated hillside. The road was "outsloped" to drain runoff to the right side, and the lead out ditch was built slightly steeper than the road grade, to be self-cleaning. Four lead out ditches have been constructed at 100-foot intervals to the bottom of the hillside.

HANDECON FOR FOREST, RANCH AND RURAL ROADS

# **BMP: Ditch Relief Culvert**

- Install ditch relief culverts at an oblique (typically 30 degree) angle to the road so that ditch flow does not have to make a sharp angle turn to enter the pipe. On low gradient roads (<5%), where ditch flow is slow, ditch relief culverts can be installed at right angles to the road.
- Install ditch relief culverts (DRC) to outlet at, and drain to, the base of the fill
- If it cannot be installed at the base of the fill, install the DRC with a grade steeper than the inboard ditch draining to the culvert inlet, and then install a downspout on the outlet to carry the culverted flow to the base of the fillslope or energy dissipater material at outlet to prevent erosion or the outboard road fill.
- Downspouts longer than 20 feet should be secured to the hillslope for stability.
- Ditch relief culverts should not carry excessive flow such that gullying occurs below the culvert outlet or such that erosion and down-cutting of the inboard ditch is occurring.
- Do not discharge flows from ditch relief culverts onto unstable areas or highly erodible hillslopes.
- If the ditch is on an insloped or crowned road, consider reshaping road outsloping to drain the road surface. The ditch and the ditch relief culvert would then convey only spring flow from the cutbank and hillslope runoff, and not turbid runoff from the road surface.





FIGURE 48. The elements of a properly installed ditch relief culvert. The culvert is angled at about 30 degrees to the road alignment to help capture flow and prevent culvert plugging or erosion of the inlet area, It is set at the base of the fill (ideally) or with a grade slightly steeper than the grade of the contributing ditch (but never with a grade less than 2 percent) (USDA-SCS, 1983). At a minimum, the grade of the ditch relief culvert should be sufficient to prevent sediment accumulation at the inlet or deposition within the culvert itself (it should be self-cleaning) (USDA-SCS, 1983).



HANDSOOK FOR FOREST, RANCH AND RURAL ROADS

### **BMP: Waterbar Construction**

FIGURE 40. Waterbars are constructed on unsurfaced forest and ranch roads that will have little or no traffic during the wet season. The waterbar should be extended to the cutbank to intercept all ditch flow (1) and extend beyond the shoulder of the road. A berm (2) must block and prevent ditch flow from continuing down the road during flood flows. The excavated waterbar (3) should be constructed to be selfcleaning, typically with a 30° skew to the road alignment with the excavated material bermed on the downhill grade of the road (4). Water should always be discharged onto the downhill side on a stable slope protected by vegetation. Rock (shown in the figure) should not be necessary if waterbars are spaced close enough to prevent serious erosion. (5) The cross ditch depth (6) and width (7) must allow vehicle cross-over without destroying the function of the drain. Several alternate types of waterbars are possible, including one that drains only the road surface (not the ditch), and one that drains the road surface into the inside ditch (BCMF, 1991).

HANDBOOK FOR FOREST, RANCH, AND RURAL ROADS









FIGURE 230. The most cost-effective treatment for unstable fills along the outside of a forest, ranch or rural road is simply the direct excavation of the unstable material. If road width is too narrow, additional width can often be derived from cutting into the bank. The excavation should encompass the unstable fill materials, beginning at the inside crack or scarp, and extending out and down the fill slope as far as possible. For proper surface drainage, and to retrieve most of the unstable fill, the excavation should have a concave profile when completed. Typically, the bulk of the fill is within 20 to 25 feet of the outside edge of the road and is easily reached by a midsized excavator. Any remaining fill is likely to be small enough that it will not fail or travel far enough to reach the stream.







# **BMP: Rock Armor Cutbank**




FIGURE 52. This wet and potentially unstable cut slope on a newly constructed road was stabilized using a buttress of large rock armor. To assure their effectiveness, rock buttresses and other retaining structures should be designed by a qualified engineer or engineering geologist..

HANDBOOK FOR FOREST, RANCH AND RURAL ROADS

# **BMP: Rip-Rap Size Class Table**

TABLE 25. Standard classification and gradation of riprap by size of rock1

Riprap	Median	Median particle	Minimum and maximum allowable particle size (in)²						
size class	particle weight <sup>2</sup>	diameter <sup>2</sup>	D	ts ts	I	)50	I	ls ls	D,00
		(in)	Min	Max	Min	Max	Min	Max	Max
Class I	20 lb	6	3.7	5.2	5.7	6.9	7.8	9.2	12.0
Class II	60 lb	9	5.5	7.8	8.5	10.5	11.5	14.0	18.0
Class III	150 lb	12	7.3	10.5	11.5	14.0	15.5	18.5	24.0
Class IV	300 lp	15	9.2	13.0	14.5	17.5	19.5	23.0	30.0
Class V	¼ ton	18	11.0	15.5	17.0	20.5	23.5	27.5	36.0
Class VI	3/8 ton	21	13.0	18.5	20.0	24.0	27.5	32.5	42.0
Class VII	½ ton	24	14.5	21.0	23.0	27.5	31.0	37.0	48.0
Class VIII	1 ton	30	18.5	26.0	28.5	34.5	39.0	46.0	60.0
Class IX	2 ton	36	22.0	31.5	34.0	41.5	47.0	55.5	72.0
Class X	3 ton	42	25.5	36.5	40.0	48.5	54.5	64.5	84.0

'Equivalent to spherical diameter

### **BMP: Storage Bladders**

- Storage bladders shall be located and designed to minimize the potential for impacts due to rolling and/or failure. Storage bladders should be stored on flat slopes where stability will not be affected.
- Storage bladders shall be located to minimize the potential for water to flow into a watercourse in the event of a catastrophic failure.
- Bladders shall not be used unless the bladder is safely contained within a secondary containment system
  with sufficient capacity to capture 110 percent of a bladders maximum volume in the vent of bladder failure.
- Secondary containment is recommended in the form of a dirt berm, containment pit, combination of both, or impermeable material with skeletal support. The containment should be capable of holding 110 percent of the bladders volume.
- Secondary containment systems shall be of sufficient strength and stability to withstand the forces of released contents in the event of catastrophic bladder failure.
- Secondary containment systems that are exposed to precipitation shall be designed and maintained with sufficient capacity to accommodate precipitation and storm water inputs from a 25-year, 24-hour storm event.
- Bladders and containment systems shall be periodically inspected to ensure integrity.



This is an example of a containment pit which will assist in mitigating the impacts if this storage bladder failed.

### **BMP: Cultivation Site Restoration**

- Remove all cultivation and associated materials from designated cultivation site.
  - o This includes plant mass, root balls, potting containers, cultivation medium and any materials associated with the preparation, cultivation, and harvest of commercial cannabis.
  - Cultivation medium removed from the site shall be stored/disposed of in compliance with Order conditions related to spoils management.
- All disturbed and/or unstable slopes shall be stabilized and returned to pre-project conditions.
  - o Slopes shall be contoured as close as feasible to natural grade and aspect.
  - o Temporary erosion control shall be applied to prevent sediment run-off.
- Soil exposed as a result of project work, soil above rock riprap, and interstitial spaces between rocks shall be revegetated with native species by live planting, seed casting, or hydroseeding prior to the rainy season of the year work is completed.
  - Native plants characteristic of the local habitat shall be used for revegetation when implementing and maintaining cleanup/restoration work in riparian and other sensitive areas.
  - Native forbes and gramminoids shall be planted to replace sediment stabilization, sediment filtration and nutrient filtration
  - Native trees and shrubs shall be planted to replace bank stabilization, inputs of large woody debris and temperature control within riparian areas.
  - o Restoration of the quality/health of the riparian stand shall promote: 1) shade and microclimate controls; 2) delivery of wood to channels, 3) slope stability and erosion control, 4) ground cover, and 5) removal of excess nutrients.

# BMP: Generator, Fuel, and Oil Management (General Requirements and Used Oil and Oil Filters)

All bulk fuel storage or petroleum products, any/all future petroleum products and other liquid chemicals, including but not limited to diesel, biodiesel, gasoline, and oils shall be stored so as to prevent their spillage, discharge, or seepage into receiving waters. Storage tanks and containers shall be of suitable material and construction to be compatible with the substance(s) stored and conditions of storage such as pressure and temperature. Above ground storage tanks and containers shall be provided with a secondary means of containment for the entire capacity of the largest single container and sufficient cover shall be provided to prevent any/all precipitation from entering said secondary containment vessel.

If the volume of a fuel container is greater than 1,320 gallons, a Spill Prevention, Control, and Countermeasures (SPCC) plan will be required for the use the fuel tank.

On-site storage of petroleum products, or other fuels used for commercial activities may require registration as hazardous materials through the California Environmental Reporting System (CERS). Additionally, the waste oil generated from commercial activities (generators) and their used oil filters are considered hazardous waste and requires addition reporting. The discharger is advised to contact local agencies to find out if such reporting is applicable to currently operations

Used motor oil is required to be stored in sealed containers that the oil was originally packaged in, e.g. sealed buckets/quart or gallon jugs, or other sealed containers designed to store motor oil. Stored used oil is required to be regularly disposed of at hazardous waste disposal sites. Used oil filters are also required to be stored in sealed containers, e.g. sealed plastic totes/buckets, for later disposal at a hazardous waste disposal site. These storage containers are required to be stored in structures where they are protected from precipitation.

Further information regarding the State of California's requirements for the managing of Used Oil and Oil Filters can be found by entering the links below or searching the corresponding titles to the links.

# California Department of Toxic Substances Control - Used Oil Generator Requirements

https://www.dtsc.ca.gov/informationResources/upload/RAG-UsedOilforGenerators.pdf

# Department of Toxic Substances Control - Managing Used Oil Filters for Generator

https://www.dtsc.ca.gov/InformationResources/upload/RAG Used-Oil-Filters Generators1.pdf

# BMP: Generator, Fuel, and Oil Management (Generators and Pumps)

All generators and petroleum powered pumps are required to have spill trays or secondary containment placed underneath them when using, fueling, or changing oil on them to prevent the potential for leeching, seepage or spillage of petroleum products. All spill trays and containment structures require cover from precipitation. All generators and petroleum powered pump locations are also required to have spill cleanup kits on hand.

Pre-fabricated secondary containment structures and spill trays can be purchased online or from local wholesalers of petroleum products. As an alternative to pre-fabricated secondary containment structures, structures can be constructed from wooden, cinderblock, concrete, or metal frames lined with PVC liners, e.g. pond liner/water bladder material, as long as the containment is fully sealed and constructed in a similar manner to examples of pre-fabricated containment structures found below. Ensure that diked areas are sufficiently impervious to contain discharged chemicals. All containment structures require cover from precipitation to prevent the containment from filling with water. Secondary containment for fuel tanks shall not be constructed.

As an alternative to pre-fabricated spill kits, kits can consist of sealed trashcans or buckets with industrial absorbent material (e.g. cat litter) and shovels, placed nearby any location where generators, pumps, or other petroleum products or chemicals are used.

Examples of industry standard pre-fabricated spill containment and clean-up kits can be found following or entering the links below. Pre-fabricated spill containment and clean-up kits can be purchased online, from Renner Petroleum, or other similar industry providers.

#### **Ultratech Spill Containment**

http://www.spillcontainment.com/categories/spill-containment/


#### New Pig Portable and Collapsible Spill Containment

https://www.newpig.com/collapsible-berms/c/5142?show=All

# BMP: Generator, Fuel, and Oil Management



Example of a small, portable, and compact containment berm.



Example of a portable utility spill tray.

# BMP: Generator, Fuel, and Oil Management



Example of secondary containment for a fuel tank. This container requires cover from precipitation.



Example of spill pallets for unused or used oil drums and other petroleum products.

WDID:	
Date:	

# Monthly Water Tracking



165 South Fortung Boulevard, Fortung, CA 95540 707-725-1897 • fax 707-725-0972 tre@dmbedapdresource.com

Month	Total Surface Water Diversion	Water input to Storage by Source	Water use by Source
January			
February	2		
March			¢√V
April	la .		
Мау			
June			
July		8	
August			30
September			
October		ali	*
November			,
December			

WDID:		
Date:		

# Monthly Water Tracking



Monitoring Plan

Cannabis cultivators shall regularly inspect and maintain the condition of access roads, access road drainage features, and watercourse crossings. At a minimum, cannabis cultivators shall perform inspections prior to the onset of fall and winter precipitation and following storm events that produce at least 0.5 in/day or 1.0 inch/7 days of precipitation. See Required Monitoring tables below for site specific monitoring and reporting requirements. Cannabis cultivators are required to perform all of the following maintenance:

- Remove any wood debris that may restrict flow in a culvert.
- Remove sediment that impacts access road or drainage feature performance.
- Place any removed sediment in a location outside the riparian setbacks and stabilize the sediment.
- Maintain records of access road and drainage feature maintenance for annual reporting.

Cannabis cultivators that are operating in areas that are, or may become, inaccessible during winter months due to extreme weather such as snow, road closures, seasonal access roads to the property, or any other such conditions shall make additional efforts to enhance winterization measures in the absence of monitoring during storm events.

#### **Monitoring Requirements**

(Tier 1. Low Risk, < 1 acre of cultivation)

Monitoring Requirement	Description
Winterization Measures Implemented	Report winterization procedures implemented, any outstanding measures, and the schedule for completion.
Tier Status Confirmation	Report any changes in the tier status.
Third Party Identification	Report any change in third party status as appropriate.

**Annual Reporting** 

Annual Reports shall be submitted to the North Coast Regional Water Quality Control Board by March 1<sup>st</sup> following the year being monitored. The first Annual Report for this enrollment shall be submitted by March 1<sup>st</sup>, 2020 and report on monitoring done during the 2019 calendar year. Annual reporting is required each subsequent year of enrollment.

# Attachments

Not applicable. No BPTC measures have been, or will need to be, implemented to capture sediment that has been eroded.

1.2.2.1.1. The description shall address physical BPTC measures, (e.g., placement of silt fences, fiber rolls, or settling ponds/areas, etc.) and biological BPTC measures (vegetated outfalls, hydro seeding, etc.).

See sections "Land Development and Maintenance, Erosion Control, and Drainage Features" and "Riparian and Wetland Protection and Management" above, and the attached Mitigation Report and BMPs for descriptions of physical and biological BPTC measures being prescribed.

- 1.2.3. Maintenance Activities Erosion Prevention and Sediment Control
  - 1.2.3.1. Describe how the erosion prevention and sediment control BPTC measures will be monitored and maintained to protect water quality.

Erosion prevention BPTC measures and all corresponding work shall be inspected prior to and in conjunction with winter monitoring, as described above under the "Monitoring Plan" to ensure proper placement, installation, and function remain intact prior to and throughout the Winter Period.

1.2.3.2. Describe how any captured sediment will be either stabilized in place, excavated and stabilized on-site, or removed from the site.

Not applicable.

1.2.4. Erosion control BPTC measures: Describe the interim soil stabilization, if applicable and long-term BPTC measures implemented to prevent sediment transport at each identified disturbed area(s) and improperly constructed features.

Not applicable. There was no erosion observed at any of the disturbed areas and there are no improperly constructed features. Disturbed areas are located on gentle slopes surrounded by vegetation and grass buffers.

#### 2. Fertilizer, Pesticide, Herbicide, and Rodenticide BPTC Measures

2.1. Provide a summary table that identifies the products used at the site, when they are delivered to the site, how they are stored, and used at the site. If products are not consumed during the growing season, describe how they are removed from the site or stored to prevent discharge over the winter season.

See comprehensive table under 2.3

2.2. Provide a site map that locates storage locations.

See attached Site Map. Fertilizers and soil amendments are currently stored properly inside the shed adjacent to Cultivation Area C or the shed adjacent to Site 16.

2.3. Describe how bulk fertilizers and chemical concentrates are stored, mixed, applied, and how empty containers are disposed.

#### Fertilizer, Pesticides, and Herbicide Products used on Site

Product	Delivery and Storage	On-site usage	How removed or stored
Earth Juice's line of products	Brought to property as needed. Stored inside the shed adjacent to Site 16.	Mixed into tank with water. It is then drip line watered to plants as needed.	Stored within inside the storage structures as previously described. Empty containers are disposed of at an appropriate waste disposal facility.
Earth Juice's Hi-Brix Molasses	Brought to property as needed. Stored inside the shed adjacent to Site 16.	Mixed into tank with water. It is then drip line watered to plants as needed.	Stored within inside the storage structures as previously described. Empty containers are disposed of at an appropriate waste disposal facility.
Botanicare's Cal-Mag Plus	Brought to property as needed. Stored inside the shed adjacent to Site 16.	Mixed into tank with water. It is then drip line watered to plants as needed.	Stored within inside the storage structures as previously described. Empty containers are disposed of at an appropriate waste disposal facility.

2.4. Describe procedures for spill prevention and cleanup.

Pesticides and liquid fertilizer containers are stored within a covered structure, within secured containers, with their lids secured after their use.

#### 3. Petroleum Product BPTC Measures

3.1. Provide a summary table that identifies the products used at the site, when they are delivered to the site, how they are stored, and used at the site. If products are not consumed during the growing season, describe how they are removed from the site or stored to prevent discharge over the winter season.

#### See comprehensive table under 3.3.

3.2. Provide a site map that locates storage locations.

#### See attached Site Map.

3.3. Describe how fuels, lubricants, and other petroleum products are stored, mixed, applied, and empty containers are disposed.

#### **Petroleum Products**

Products used on site	When they are delivered to site	How they are stored and used	How removed or stored
Gasoline	Brought to site when needed throughout the year.	Stored in standard 5- gallon gasoline canisters, separately from fertilizers, in the shed adjacent to Cultivation Area C or the shop building adjacent to Site 16. Used to fuel equipment.	Stored in standard 5- gallon gasoline canisters, separately from fertilizers, in the shed adjacent to Cultivation Area C or the shop building adjacent to Site 16.
Diesel	Brought to site when needed throughout the year.	Stored in a 500-gallon steel fuel tank with secondary containment within a shed with a concrete foundation. Used to fuel a generator.	Stored in a 500-gallon steel fuel tank in an attached shed to the structure adjacent to Cultivation Area C with adequate secondary containment and cover from precipitation.
Motor oil	Brought to site when needed throughout the year.	Stored in the original motor oil container within the shop adjacent to Site 16. Used to lubricate internal combustion engines.	After oil changes, the used motor oil is stored in either the container it came in or in sealed 5-gallon buckets for later disposal at an appropriate waste disposal facility.

3.4. Describe procedures for spill prevention and cleanup.

Any/all fuel canisters and motor oil containers shall be stored in secondary containment (e.g. plastic totes or sealed metal boxes) while being stored long term or not in immediate use, wherever these materials are used anywhere on the property. Adequate quantities of absorbent materials are stored at all locations where these types of materials are used, stored, or mixed. Should a spill of these materials occur, absorbent materials will be applied immediately and allowed enough time to absorb as much material as possible. Following treatment, absorbent materials applied as well as any contaminated soil will be removed and disposed of appropriately for the spilled material.

#### 5. Winterization BPTC Measures

5.1. Describe activities that will be performed to winterize the site and prevent discharges of waste. The description should address all the issues listed above.

See Mitigation Report and Annual Winterization Measures for prescribed general winterization measures that will be performed prior to each Winter Period, and site-specific interim measures that will be performed prior to the Winter Period until permanent, prescribed treatments can be executed.

5.2. Describe maintenance of all drainage or sediment capture features (e.g., drainage culverts, drainage trenches, settling ponds, etc.) to remove debris, soil blockages, and ensure adequate capacity exists.

Existing drainage structures will be maintenanced or repaired as feasible and necessary with hand tools during annual winterization and winter monitoring. Prescribed repair and maintenance will be executed in accordance with the Mitigation Report and Treatment Implementation Schedules.

5.3. Describe any revegetation activities that will occur either at the beginning or end of the precipitation season.

Not applicable.

5.4. If any BPTC measure cannot be completed before the onset of Winter Period, contact the Regional Water Board to establish a compliance schedule.

See the attached Mitigation Report and Treatment Implementation Schedule for site descriptions, treatments, and the implementation schedule.

5.5. For Region 1 Dischargers, describe any activities that will be performed to address legacy waste discharge issues. Region 6 Dischargers should consult with Regional Water Board staff to confirm if any other activities in addition to BPTCs are necessary to address legacy waste discharge issues.

Not applicable. No legacy waste discharge issues were identified during the assessment of the property.