



COUNTY OF HUMBOLDT

Legislation Details (With Text)

File #: 22-1219 **Version:** 1 **Name:**
Type: Informational Report **Status:** Passed
File created: 9/8/2022 **In control:** Public Works
On agenda: 9/27/2022 **Final action:** 9/27/2022
Title: Accept Completed Contract for Storm Damage Repair to Alderpoint Road (F6B165) Post Mile 44.79
Sponsors:
Indexes:
Code sections:
Attachments: 1. Staff Report, 2. Executed Project Agreement and Contract Change Orders, 3. Acceptance Statement

Date	Ver.	Action By	Action	Result
9/27/2022	1	Board of Supervisors	approved	Pass

To: Board of Supervisors

From: Public Works

Agenda Section: Consent

SUBJECT:

Accept Completed Contract for Storm Damage Repair to Alderpoint Road (F6B165) Post Mile 44.79

RECOMMENDATION(S):

That the Board of Supervisors:

1. Accept the completed contract, including all change orders approved by the Public Works Department, between Steelhead Constructors JV and Humboldt County for construction of Alderpoint Road (F6B165) Post Mile 44.79 Storm Damage Repair Project; and
2. Approve the final claim for payment, to be submitted by the Public Works Department to the Auditor/Controller, in the amount of \$250, which will bring the total amount paid to 100% of the contract.

SOURCE OF FUNDING:

Road Fund (1200); Federal Highway Administration Emergency Relief Funds

DISCUSSION:

On March 7, 2017, the Governor of the State of California declared a disaster for Humboldt County due to severe winter storms, flooding, and mudslides. Alderpoint Road (F6B165) Post Mile 44.79, in the Bridgeville area of eastern Humboldt County, experienced roadway settlement and shoulder failure. Emergency temporary repairs were done at the time of the disaster to maintain essential traffic.

On Nov. 5, 2019, the Humboldt County Department of Public Works (“Public Works”) received Federal Highway Administration funding approval to proceed with the Alderpoint Road (F6B165) Post Mile 44.79 Storm Damage Repair Project. Mark Thomas and Company subsequently prepared plans and specifications for the project based on a topographic survey of the damaged area prepared by Points West Surveying Company and a geotechnical study prepared by Crawford and Associates. The work consisted of constructing a soldier pile retaining wall, installing subsurface drainage and storm drain systems, restoring the roadway to original width, and adding sediment and erosion control items.

On Jan. 12, 2021, the Humboldt County Board of Supervisors authorized the Clerk of the Board to advertise the Alderpoint Road (F6B165) Post Mile 44.79 Storm Damage Repair Project for bids. On Feb. 9, 2021, the County of Humboldt received five (5) bids for the project. The project agreement was awarded to Steelhead Constructors JV, the lowest responsive bidder, on March 9, 2021. The award amount was \$1,453,352, and contract change orders executed during the project decreased the authorized amount by \$38,462.29.

Public Works recommends that the Board of Supervisors accept the completed contract, including all change orders approved by Public Works for this project, and approve the final claim for payment.

FINANCIAL IMPACT:

Total construction costs for this project are \$1,414,889.71. Progress payments totaling \$1,414,639.71 have been paid, and the final claim for payment in the amount of \$250 is outstanding. This project is funded by Federal Highway Administration (FHWA) Emergency Relief Funds (88.53%) and the Humboldt County Road Fund (11.47%). Expenditure appropriations relating to completion of the Alderpoint Road (F6B165) Post Mile 44.79 Storm Damage Repair Project are included in the approved fiscal year 2022-2023 Road Fund Budget.

Projects are paid in arrears with anticipated funding coming from FHWA as mentioned above. The fiscal year 2020-21 Annual Road Report, completed by the State of California, reflected an estimated negative fund balance of \$5.9 million. This negative balance is partially due to the timing of Federal Emergency Management Agency reimbursements to the county, which can take years for the county to receive repayment. The department utilizes other state and local funding, such as Regional Surface Transportation Program funds, for the 11.47% Humboldt County Road Fund match for FHWA projects. Despite those additional funding sources, Road Fund projects are underfunded and will have a negative impact on the General Fund if additional revenue sources are not secured.

STRATEGIC FRAMEWORK:

This action supports your Board’s Strategic Framework by providing for and maintaining infrastructure .

OTHER AGENCY INVOLVEMENT:

California Department of Transportation, Federal Highway Administration

ALTERNATIVES TO STAFF RECOMMENDATIONS:

The Board of Supervisors may choose not to accept the Alderpoint Road (F6B165) Post Mile 44.79

Storm Damage Repair Project. However, staff does not recommend this alternative because the project has been completed, and the requested Board actions are needed to accept the contract.

ATTACHMENTS:

1. Executed Project Agreement and Contract Change Orders
2. Acceptance Statement

PREVIOUS ACTION/REFERRAL:

Board Order No.: C-17 / D-10

Meeting of: Jan. 12, 2021 / March 9, 2021

File No.: 20-1627 / 21-224