

CHANGE ORDER

OWNER'S REPRESENTATIVE - Humboldt County Public Works • 1106 Second Street • Eureka, CA 95501
 Phone: (707) 445-7493 • Fax 445-7409

PROJECT: **Arcata-Eureka Airport ARFF
 Building Construction, Phase 4**
 County of Humboldt
 3561 Boeing Avenue
 McKinleyville, CA 95519
County Project No.: 919280
FAA AIP No.: 30-06-0010-46-2017

CHANGE ORDER No.: 04.0
Date: 07/19/2019
Original completion Date: April 25, 2019
Current Completion Date: Oct. 31, 2019
Page: 1 of 1
Cc: DPW, KPA,
 Danco, FAA

To:
CONTRACTOR: **Danco Builders Northwest**
 5251 Ericson Way
 Arcata, California 95521
 P: (707) 822-9000 F: 822-9596

DESCRIPTION of CHANGE:

CP No.	Description	Amount
17.0	Adjustments to contract time to allow the replacement of aluminum windows damaged during shipping. <div style="text-align: right;">ADD 98 CALENDAR DAYS</div>	\$0
TOTAL		\$0

ADJUSTMENT of CONTRACT SUM

Original Contract Sum:	\$ <u>5,949,249</u>
Prior Adjustments:	\$ <u>90,213</u>
Contract Sum Prior to this Change:	\$ <u>6,039,462</u>
Adjustment for this Change:	\$ <u> \$0</u>
Revised Contract Sum:	\$ <u>6,039,462</u>

ADJUSTMENT of CONTRACT TIME

Original Contract Time:	<u>480</u> (days)
Prior Adjustments:	<u>91</u> (days)
Contract Time Prior to this Change:	<u>571</u> (days)
Adjustment for this Change:	<u>98</u> (days)
Revised Contract Time:	<u>669</u> (days)

Contractor waives any claim for further adjustments of the Contract Sum and Contract Time related to the above described change in the work.

ARCHITECT

Recommended by:

-NA-

KPA Group

Date

OWNER'S REPRESENTATIVE

Recommended by:

TH

Construction Project Manager

7/19/19
Date

CONTRACTOR

Accepted by:

[Signature]
Danco Builders Northwest

7/19/19
Date

OWNER

Approved by:

[Signature]
Public Works Director

7/19/19
Date



U.S. Department
of Transportation
**Federal Aviation
Administration**

Western-Pacific Region
Office of Airports
San Francisco Airports District Office

1000 Marin Boulevard
Suite 220
Brisbane, CA 94005

July 9, 2019

Mr. Tyler Holmes
Construction Projects Manager
County of Humboldt
1106 Second Street,
Eureka, CA 95501

Dear Mr. Holmes:

Arcata/Eureka Airport - (ACV)
AIP Project No. 3-06-0010-046-2017
Project Title: Aircraft Rescue and Firefighting (ARFF) Building Construction
Change Order No. 4.0

I have reviewed the subject Change Order, associated costs, and determined that the additional contract items are eligible for AIP participation.

The following contract items are approved in the total amount of \$0.00:

1. Change Order 4.0 of change order no.4 covers cost decrease with this Change Order and Ninety-eight (98) additional calendar days. The construction cost will decrease the current project cost by (\$0).

The following limitations apply to this action:

- This determination is solely for the purpose of establishing eligibility of costs under the AIP program. This approval does not represent a commitment of Federal funds in addition to the original grant obligation.
- The incorporation of non-participating work items must not directly or indirectly result in any additional cost to the AIP-eligible portion of the project. Please maintain a separate and accurate cost accounting of the non-participating work that will permit a third party auditor to quickly verify proper allocation of costs.

Please forward a copy of the executed change to my attention as soon as it is available. Your record drawings should indicate details addressed by this Change Order.

If you have any questions, please feel free to contact me at (650) 827-7625 or send me an email: reginald.dones@faa.gov

Sincerely,

Reginald Dones
Program Manager98