

CONTRACT CHANGE ORDER

Change Requested by: Engineer Contractor

CCO No. 2	Suppl. No. 1	Contract No. 217207 (PM 36.06)	Road Mattole Road (F3C010)	Federal Number(s) ER-32L0(114)
--------------	-----------------	-----------------------------------	-------------------------------	-----------------------------------

To: **Wahlund Construction, Inc.**, Contractor

You are directed to make the following changes from the plans and specifications or do the following described work not included in the plans and specifications for this contract. **NOTE: This change order is not effective until approved by the Engineer.**

Description of work to be done, estimate of quantities and prices to be paid. (Segregate between additional work at contract price, agreed price and force account.) Unless otherwise stated, rates for rental of equipment cover only such time as equipment is actually used and no allowance will be made for idle time. The last percentage shown is the net accumulated increase or decrease from the original quantity in the Engineer's Estimate

Project location PM 36.06: **1) Provide compensation for authorized extra work. 2) Provide contract time extension:**

1) Extra Work at Agreed Lump Sum Price:

In accordance with the provisions of Section 4-1.05, Changes and Extra Work, and Section 9-1.04, Force Account, of the Standard Specifications, provide compensation for the following work authorized by the Engineer: Constructing ditches between the rock buttresses and edge of pavement and placing seed and straw on DSAs.

For this specified work, the Contractor agrees to accept a lump sum payment of **\$20,758.26**. This sum shall constitute full compensation for the work, complete in-place, including all markups. This payment includes EWB No. 20.



2) Time Adjustment:

Based on a time impact analysis (TIA), a determination of the delay in completion of the contract due to the work specified Contract Change Order No. 2 has been made in accordance with Sections 4-1.05, Changes and Extra Work, and 8-1.07B, Time Adjustments, of the Standard Specifications.


A one (1) working day time extension is granted. The work specified in Change Order No. 2, S-1 was the controlling operation and delayed the completion of the contract on February 8, 2022.

Estimated Cost: Decrease Increase \$ 20,758.26

By reason of this order the time of completion will be adjusted as follows: **ONE (1) WORKING DAY EXTENSION**

Submitted by		
Signature 	(Print name & title) Charles A. Dory, P.E., Resident Engineer	Date 7/14/2022
Approval Recommended by		
Signature 	(Print name & title) Angi Sorensen, P.E., Assoc. Civil Engineer	Date 8-8-22
Engineer Approval by		
Signature	(Print name & title) Thomas K. Mattson, P.E., Director of Public Works	Date

We the undersigned contractor, have given careful consideration to the change proposed and agree, if this proposal is approved, that we will provide all equipment, furnish the materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefor the prices shown above. **NOTE: If you, the contractor, do not sign acceptance of this order, your attention is directed to the requirements of the specification as to proceeding with the ordered work and filing a written protest within the time therein specified.**

Contractor Acceptance by		
Signature 	(Print name & title) Gregory Hufford, PE Project Manager	Date 7/27/22