

CHANGE ORDER

OWNER'S REPRESENTATIVE - Humboldt County Public Works • 1106 Second Street • Eureka, CA 95501 •
Ph. (707) 445-7493 Fax 445-7409

PROJECT:	HUMBOLDT COUNTY JUVENILE HALL REPLACEMENT FACILITY
	2006 Harrison Ave., Eureka, CA 95501
	Project No. 170212

SURETY: Construction Contract Takeover	WESTERN SURETY CO.
	C/O: Nancy Stangel 151 North Franklin Street, 17th Floor Chicago, IL 60606

CHANGE ORDER NO:	15
Date:	04/07/2022
Original Completion Date:	8/16/2018
Current Completion Date:	12/08/2020
Revised Completion Date:	12/08/2020
Page:	1 of 2
Cc:	

DESCRIPTION of CHANGE:

CP No.	Description	Days	Amount
111.0	All work to install Schlage keyways in lieu of National Cabinet Lock keyways per Submittal 59.0 and 59.1 Responses	0	\$14,410.05
117.0	Field Order 102.0: Work to make the necessary changes to the grading and storm water plans as described in LOI 48.0.	0	\$60,365.60
126.0	Add a drain inlet and change the grading per LOI 48.2.	0	\$6,789.60
TOTAL		0	\$81,565.25

ADJUSTMENT of CONTRACT TIME

Original Contract Sum:	\$ 15,338,000.00	Takeover Orig. Completion Date:	8/30/2020
Prior Adjustments:	\$ 501,439.16	Prior Adjustments (days):	100
Contract Sum Prior to This Change:	\$ 15,839,439.16	Completion Date Prior to This Change:	11/03/2020
Adjustment for This Change:	\$ 81,565.25	Adjustment for This Change (days):	0
Revised Contract Sum:	\$ 15,921,004.41	Revised Completion Date:	12/08/2020

Western agrees to make the above-described changes in accordance with the terms hereof. This Change Order and the above-referenced amount covers and includes full compensation and all schedule impacts to Western, and to the Completion Contractor (Hal Hays Construction, Inc.) and its subcontractors, of any tier, for all costs, impacts, damages, and/or claims associated with this Change Order, including, without limitation, all claims for additional adjustments to Contract Price and Contract Time arising from or related to this Change Order. Western represents and acknowledges that it reserves no rights with respect to any costs, damages, delays, impacts, or other claims associated with or arising from this Change Order, and further, Western agrees and represents that Western, the Completion Contractor (Hal Hays Construction, Inc.) and its subcontractors, of any tier, have no other or further claims for costs, damages, delays and/or impacts arising from the changes described above that are not full resolved and released through this Change Order.

ARCHITECT
Recommended by:

OWNER'S REPRESENTATIVE
Recommended by:

Date

Date

Continued on
next page

WESTERN SURETY CO.

Accepted by:

Date

OWNER

Approved by:

Public Works Director

Date