

CHANGE ORDER

OWNER'S REPRESENTATIVE - Humboldt County Public Works • 1106 Second Street • Eureka, CA 95501
 Phone: (707) 445-7493 • Fax 445-7409

PROJECT: Arcata-Eureka Airport ARFF
 Building Construction, Phase 4
 County of Humboldt
 3561 Boeing Avenue
 McKinleyville, CA 95519
 County Project No.: 919280
 FAA AIP No.: 30-06-0010-46-2017

CHANGE ORDER No.: 05.0

Date: 11/21/2019

Original completion Date: April 25, 2019

Current Completion Date: Dec 15, 2019

Page: 1 of 1

To:
CONTRACTOR: Danco Builders Northwest
 5251 Ericson Way
 Arcata, California 95521
 P: (707) 822-9000 F: 822-9596

Cc: DPW, KPA,
 Danco, FAA

DESCRIPTION of CHANGE:

CP No.	Description	Amount
18.0	Adjustments to contract time regional power outages delays. ADD 10 CALENDAR DAYS	\$0
19.0	Adjustments to Communications, Data, Radio and Emergency Siren Systems ADD 35 CALENDAR DAYS	\$86,000
TOTAL		\$86,000

ADJUSTMENT of CONTRACT SUM

Original Contract Sum:	\$	<u>5,949,249</u>
Prior Adjustments:	\$	<u>90,213</u>
Contract Sum Prior to this Change:	\$	<u>6,039,462</u>
Adjustment for this Change:	\$	<u>\$86,000</u>
Revised Contract Sum:	\$	<u>6,125,462</u>

ADJUSTMENT of CONTRACT TIME

Original Contract Time:	480	(days)
Prior Adjustments:	<u>189</u>	(days)
Contract Time Prior to this Change:	<u>669</u>	(days)
Adjustment for this Change:	<u>45</u>	(days)
Revised Contract Time:	<u>714</u>	(days)

Contractor waives any claim for further adjustments of the Contract Sum and Contract Time related to the above described change in the work.

ARCHITECT

Recommended by:

KPA Group

11/22/19
Date

OWNER'S REPRESENTATIVE

Recommended by:

Construction Project Manager

11/22/19
Date

CONTRACTOR

Accepted by:

Danco Builders Northwest

11/22/19
Date

OWNER

Approved by:

Public Works Director

11/22/19
Date

Holmes, Tyler

From: Dones, Reginald (FAA) <reginald.dones@faa.gov>
Sent: Wednesday, December 18, 2019 10:07 AM
To: Holmes, Tyler
Subject: RE: ACV ARFF Building AIP 46 Construction Change Order No. 5

Got it Tyler

Thanks

-Reginald

If you have any questions, please contact me.

Reginald Dones

Surjuidp #P dgdjhu#D lsrw#Hqj lghulqj #
4333#P dulg#Erxdydg #VxWh#53#
Eulvedgh#FD#7333804;68#
S#P83#;5:0:958##ip dl#eginald.dones@faa.gov



"Service to others, is the rent you pay to stay here on earth."
~ Muhammad Ali

NOTICE: This document is intended for the use of the individual or entity to whom it is addressed and may contain information that is privileged, confidential, and exempt from disclosure under applicable law. Release to third parties must be deferred under the provisions of the Freedom of Information Act (5 U.S.C. Section 552 et seq.).

From: Holmes, Tyler <THolmes@co.humboldt.ca.us>
Sent: Saturday, November 23, 2019 8:45 AM
To: Dones, Reginald (FAA) <reginald.dones@faa.gov>
Subject: ACV ARFF Building AIP 46 Construction Change Order No. 5

RE: Humboldt County Arcata/Eureka Airport (ACV), Phase 4, Aircraft Rescue and Firefighting (ARFF) Building Construction, AIP 3-06-0010-046-2017
SUBJECT: Change Order No. 5.0

Reginald,

I am transmitting by Fed-Ex, four (4) originals of Change Order No. 05 to you for your review and processing. Let me know if you have any further questions or comments. This is a no cost change order. Please find attached:

- Change Order Cover Letter
- FAA Change Order 05