

COUNTY OF HUMBOLDT
DEPARTMENT OF PUBLIC WORKS
1106 SECOND STREET
EUREKA, CA 95501

CONTRACT CHANGE ORDER

PAGE 1 OF 1

CONTRACT CHANGE ORDER NUMBER	1	SUPPL. NO.	1
------------------------------	---	------------	---

DATE PREPARED BY RESIDENT ENGINEER: February 4, 2022PROJECT NAME: STORM DAMAGE REPAIRS ON ALDERPOINT ROAD (F6B165) AT P.M. 0.22PROJECT NO. ER-40A0(045) CONTRACT NO. 219205TO: BOUTHILLIER'S CONSTRUCTION, INC., 1571 S. MAIN STREET, WILLITS, CA 95490

YOU ARE HEREBY DIRECTED TO MAKE THE HEREIN DESCRIBED CHANGES FROM THE PLANS AND SPECIFICATIONS OR TO DO THE FOLLOWING DESCRIBED WORK NOT INCLUDED IN THE PLANS AND SPECIFICATIONS FOR THIS CONTRACT. **NOTE THIS CHANGE ORDER IS NOT EFFECTIVE UNTIL APPROVED BY THE DIRECTOR OF PUBLIC WORKS**

DESCRIPTION OF WORK TO BE DONE, ESTIMATE OF QUANTITIES, AND PRICES PAID. (SEGREGATE BETWEEN ADDITIONAL WORK AT CONTRACT PRICE, AGREED PRICE AND FORCE ACCOUNT.) UNLESS OTHERWISE STATED, RATES FOR RENTAL OF EQUIPMENT COVER ONLY SUCH TIME AS EQUIPMENT IS ACTUALLY USED AND NO ALLOWANCE WILL BE MADE FOR IDLE TIME. THE LAST PERCENTAGE SHOWN IS THE NET ACCUMULATED INCREASE OR DECREASE FROM THE ORIGINAL QUANTITY IN THE ENGINEER'S ESTIMATE.

INCREASE IN CONTRACT ITEMS AT CONTRACT UNIT PRICE

ITEM NO. 51 REMOVE GUARDRAIL					
	167 LF	334.00%	@	\$ 50.00 / LF	\$ 8,350.00
TOTAL INCREASE AT CONTRACT UNIT PRICE =					\$ 8,350.00

No adjustment to the contract unit price for Item 51, Remove Guardrail, will be made in accordance with Section 9-1.06B, "Increases of More Than 25 Percent," of the *Standard Specifications* by reason of this change order.


EXTRA WORK AT AGREED PRICE:

Excavate and backfill areas to receive vegetation control concrete.	\$ 5,000.00
TOTAL EXTRA WORK AT AGREED PRICE = \$ 5,000.00	

For this work, the contractor shall receive and accept the agreed lump sum of \$5,000.00 for additional earthwork required to prepare areas to receive vegetation control concrete. This sum constitutes full and complete compensation for furnishing all labor, material, equipment, tools, and incidentals including all markups by reason of this change.

A determination of the delay in completion of the project due to the work specified in this change order has been made in accordance with Section 8-1.02, Schedule, and Section 8-1.07, Delay, of the *Standard Specifications*. These changes did not delay controlling activities; therefore, no time extension is granted.

ESTIMATED TOTAL INCREASE = \$ 13,350.00BY REASON OF THIS CHANGE, THE CONTRACT TIME WILL BE INCREASED BY 0 WORKING DAYS**SUBMITTED BY:**


SIGNATURE 	PRINT NAME AND TITLE ANGI SORENSEN, CONSTRUCTION ENGINEER	DATE 2-22-22
--	--	-----------------

DIRECTOR APPROVAL BY:

SIGNATURE	PRINT NAME AND TITLE TOM MATTSO, DIRECTOR OF PUBLIC WORKS	DATE
-----------	--	------

WE, THE UNDERSIGNED CONTRACTOR, HAVE GIVEN CAREFUL CONSIDERATION TO THIS CHANGE PROPOSED AND AGREE, IF THIS PROPOSAL IS APPROVED, THAT WE WILL PROVIDE ALL EQUIPMENT, FURNISH ALL MATERIALS, EXCEPT AS MAY OTHERWISE BE NOTED ABOVE, AND PERFORM ALL SERVICES NECESSARY FOR THE WORK ABOVE SPECIFIED, AND WILL ACCEPT AS FULL PAYMENT, THEREFORE, THE PRICES SHOWN ABOVE. **NOTE: IF YOU, THE CONTRACTOR, DO NOT SIGN ACCEPTANCE OF THIS ORDER, YOUR ATTENTION IS DIRECTED TO THE REQUIREMENTS OF THE SPECIFICATION AS TO PROCEEDING WITH THE ORDERED WORK AND FILING A WRITTEN PROTEST WITHIN THE TIME THEREIN SPECIFIED.**

CONTRACTOR ACCEPTANCE BY:

SIGNATURE 	PRINT NAME AND TITLE Jamie Bouthillier President	DATE 2-18-22
--	---	-----------------