

CHANGE ORDER

OWNER'S REPRESENTATIVE - Humboldt County Public Works • 1106 Second Street • Eureka, CA 95501
Phone: (707) 445-7493 • Fax 445-7409

PROJECT: Arcata-Eureka Airport ARFF
Building Construction, Phase 4
 County of Humboldt
 3561 Boeing Avenue
 McKinleyville, CA 95519
County Project No.: 919280
FAA AIP No.: 30-06-0010-46-2017

CHANGE ORDER No.: 07.0

Date: 05/12/2020

Original completion Date: April 25, 2019

Current Completion Date: April 6, 2020

To:

Page: 1 of 1

CONTRACTOR: Danco Builders Northwest
 5251 Ericson Way
 Arcata, California 95521
 P: (707) 822-9000 F: 822-9596

Cc: DPW, Danco
 FAA

DESCRIPTION of CHANGE:

CP No.	Description	Amount
22.0	Radio Enclosure Modifications, Services Layout Modification, Sectional Door Modifications and HVAC Modifications <div style="text-align: right; font-weight: bold;">ADD 32 CALENDAR DAYS</div>	\$90,000
TOTAL		\$90,000

ADJUSTMENT of CONTRACT SUM

Original Contract Sum:	\$	5,949,249
Prior Adjustments:	\$	337,213
Contract Sum Prior to this Change:	\$	6,286,462
Adjustment for this Change:	\$	90,000
Revised Contract Sum:	\$	6,376,462


ADJUSTMENT of CONTRACT TIME

Original Contract Time:	480	(days)
Prior Adjustments:	314	(days)
Contract Time Prior to this Change:	794	(days)
Adjustment for this Change:	32	(days)
Revised Contract Time:	826	(days)

Contractor waives any claim for further adjustments of the Contract Sum and Contract Time related to the above described change in the work.

OWNER'S REPRESENTATIVE

Recommended by:



 Construction Project Manager

5/14/20

 Date

AVIATION DEPARTMENT

Approved by:



 Aviation Director

05.15.2020

 Date

CONTRACTOR

Accepted by:



 Danco Builders Northwest

May-14-20

 Date

OWNER

Approved by:



 Public Works Director

5/14/20

 Date



U.S. Department
of Transportation
**Federal Aviation
Administration**

Western-Pacific Region
Office of Airports
San Francisco Airports District Office

1000 Marina Boulevard
Suite 220
Brisbane, CA 94005

May 28, 2020

Mr. Tyler Holmes
Project Manager
Humboldt County, Public Works
1106 Second Street
Eureka, CA 95501

Dear Mr. Holmes:

Humboldt County Airport - (ACV)
AIP Project No. 3-06-0010-046-2017
Project Title: ARFF Building Construction, Phase 4
Change Order No. 7

I have reviewed the subject Change Order and associated costs.

The following contract items are approved. It's an increase in the amount of \$90,000 in contract costs. It's also an increase in the amount of 32 days in contract time.

1. Letter of Instruction 23 Series
2. Letter of Instruction 34 Series
3. Letter of Instruction 40 Series
4. Letter of Instruction 41.1.1

The following limitations apply to this action:

- This determination is solely for the purpose of establishing eligibility of costs under the AIP program. This approval does not represent a commitment of Federal funds in addition to the original grant obligation.
- The incorporation of non-participating work items must not directly or indirectly result in any additional cost to the AIP-eligible portion of the project. Please maintain a separate and accurate cost accounting of the non-participating work that will permit a third party auditor to quickly verify proper allocation of costs.

Please forward a copy of the executed change to my attention as soon as it is available. Your record drawings should indicate details addressed by this Change Order.

If you have any questions, please feel free to contact me at (650) 827-7620 or send me an email: lemuel.del.castillo@faa.gov

Sincerely,

Lemuel del Castillo
Lead Civil Engineer

Digitally signed by LEMUEL S
DEL CASTILLO
Date: 2020.05.28 10:12:43
-07'00'