

CHANGE ORDER

OWNER'S REPRESENTATIVE - Humboldt County Public Works • 1106 Second Street • Eureka, CA 95501 •
Ph. (707) 445-7493 Fax 445-7409

PROJECT:	FERNDALE VETERANS MEMORIAL BUILDING HVAC UPGRADES PROJECT
	1100 Main Street Ferndale, CA 95536
	Project No. 170250
FROM:	
CONTRACTOR:	DCI Builders
	118 Port Kenyon Rd. Ferndale, CA 95536
	Ph. (707) 786-5450

CHANGE ORDER NO:	5.0
Date:	10/1/25
Original completion Date:	April 10, 2025
Current Completion Date:	July 13, 2025
Page:	1
Cc:	File, Business Office

DESCRIPTION of CHANGE:

CP No.	Description	Amount	Time
12	Kitchen and Patio Roofing repair/replacement and associated work	\$82,109.55	20 days
13	Delay for faulty HVAC equipment board (no fault of contractor)	\$0	92 days
TOTAL		\$82,109.55	112 days

ADJUSTMENT of CONTRACT SUM

Original Contract Sum: \$ 875,250.00
 Prior Adjustments: \$ 83,299.13
 Contract Sum Prior to this Change: \$ 958,549.13
 Adjustment for this Change: \$ 82,109.55
 Revised Contract Sum: \$ 1,040,658.68

ADJUSTMENT of CONTRACT TIME

Original Contract Time: 120 (days)
 Prior Adjustments: 80 (days)
 Contract Time Prior to this Change: 213 (days)
 Adjustment for this Change: 112 (days)
 Revised Contract Time: 325 (days)

Contractor waives any claim for further adjustments of the Contract Sum and Contract Time related to the above described change in the work.

ARCHITECT

Recommended by:

OWNER'S REPRESENTATIVE

Recommended by:

CONTRACTOR

Accepted by:

 10-1-2025
Date

OWNER

Approved by:

Public Works Director

Date

Date