

COUNTY OF HUMBOLDT  
DEPARTMENT OF PUBLIC WORKS  
1106 SECOND STREET  
EUREKA, CA 95501

## CONTRACT CHANGE ORDER

PAGE 1 OF 1

CONTRACT CHANGE ORDER NUMBER	2	SUPPL. NO.	
------------------------------	---	------------	--

DATE PREPARED BY RESIDENT ENGINEER: June 9, 2022PROJECT NAME: STORM DAMAGE REPAIR TO ALDERPOINT ROAD AT P.M. 11.98PROJECT NO. 217264 CONTRACT NO. ER-32L0(297)TO: VAN METER LOGGING, INC., P.O. BOX 573, GARBERVILLE, CA 95542

YOU ARE HEREBY DIRECTED TO MAKE THE HEREIN DESCRIBED CHANGES FROM THE PLANS AND SPECIFICATIONS OR TO DO THE FOLLOWING DESCRIBED WORK NOT INCLUDED IN THE PLANS AND SPECIFICATIONS FOR THIS CONTRACT. **NOTE THIS CHANGE ORDER IS NOT EFFECTIVE UNTIL APPROVED BY THE DIRECTOR OF PUBLIC WORKS**

DESCRIPTION OF WORK TO BE DONE, ESTIMATE OF QUANTITIES, AND PRICES PAID. (SEGREGATE BETWEEN ADDITIONAL WORK AT CONTRACT PRICE, AGREED PRICE AND FORCE ACCOUNT.) UNLESS OTHERWISE STATED, RATES FOR RENTAL OF EQUIPMENT COVER ONLY SUCH TIME AS EQUIPMENT IS ACTUALLY USED AND NO ALLOWANCE WILL BE MADE FOR IDLE TIME. THE LAST PERCENTAGE SHOWN IS THE NET ACCUMULATED INCREASE OR DECREASE FROM THE ORIGINAL QUANTITY IN THE ENGINEER'S ESTIMATE.

**EXTRA WORK AT AGREED LUMP SUM PRICE**

Install gabion baskets and repair the guardrail and roadway to reconstruct roadway shoulder and provide required clearance between guardrail posts and hinge point.

\$ 81,375.00

For this work, the contractor shall receive and accept the agreed lump sum of **\$81,375** for installing gabion baskets and repairing the guardrail and roadway. This sum constitutes full and complete compensation for furnishing all labor, material, equipment, tools, and incidentals including all markups by reason of this change.

A determination of the delay in completion of the project due to the work specified in this change order has been made in accordance with Section 8-1.02, Schedule, and Section 8-1.07, Delay, of the Standard Specifications. An extension of nine (9) working days shall be granted for change order work performed on 5/3/2022, 5/4/2022, 5/10/2022, 5/11/2022, 5/12/2022, 5/13/2022, 5/16/2022, 5/17/2022, and 5/18/2022.

**ESTIMATED TOTAL INCREASE = \$ 81,375.00**BY REASON OF THIS CHANGE, THE CONTRACT TIME WILL BE INCREASED BY 9 WORKING DAYS**SUBMITTED BY:**

SIGNATURE <i>Angi Sorensen</i>	PRINT NAME AND TITLE ANGI SORENSEN, CONSTRUCTION ENGINEER	DATE <i>6/10/2022</i>
-----------------------------------	--	--------------------------

**DIRECTOR APPROVAL BY:**

SIGNATURE	PRINT NAME AND TITLE TOM MATTSON, DIRECTOR OF PUBLIC WORKS	DATE
-----------	---	------

WE, THE UNDERSIGNED CONTRACTOR, HAVE GIVEN CAREFUL CONSIDERATION TO THIS CHANGE PROPOSED AND AGREE, IF THIS PROPOSAL IS APPROVED, THAT WE WILL PROVIDE ALL EQUIPMENT, FURNISH ALL MATERIALS, EXCEPT AS MAY OTHERWISE BE NOTED ABOVE, AND PERFORM ALL SERVICES NECESSARY FOR THE WORK ABOVE SPECIFIED, AND WILL ACCEPT AS FULL PAYMENT, THEREFORE, THE PRICES SHOWN ABOVE. **NOTE: IF YOU, THE CONTRACTOR, DO NOT SIGN ACCEPTANCE OF THIS ORDER, YOUR ATTENTION IS DIRECTED TO THE REQUIREMENTS OF THE SPECIFICATION AS TO PROCEEDING WITH THE ORDERED WORK AND FILING A WRITTEN PROTEST WITHIN THE TIME THEREIN SPECIFIED.**

**CONTRACTOR ACCEPTANCE BY:**

SIGNATURE <i>Brett Van Meter</i>	PRINT NAME AND TITLE BRETT VAN METER	DATE <i>6-9-22</i>
-------------------------------------	---	-----------------------