

CHANGE ORDER

OWNER'S REPRESENTATIVE - Humboldt County Public Works • 1106 Second Street • Eureka, CA 95501
Phone: (707) 445-7493 • Fax 445-7409

PROJECT: **Arcata-Eureka Airport ARFF
Building Construction, Phase 4**
County of Humboldt
3561 Boeing Avenue
McKinleyville, CA 95519
County Project No.: 919280
FAA AIP No.: 30-06-0010-46-2017

CHANGE ORDER No.: 01.0

Date:

Original completion Date: April 25, 2019

Current Completion Date: May 20, 2019

To:

Page: 1 of 1

CONTRACTOR: **Danco Builders Northwest**
5251 Ericson Way
Arcata, California 95521
P: (707) 822-9000 F: 822-9596

Cc: DPW, KPA,
Danco, FAA

DESCRIPTION of CHANGE:

CP No.	Description	Amount
02, 05, 06	Cast-in-Place Concrete: Necessary adjustments to material quantities, concrete form work, and associated labor. ADD 25 CALENDAR DAYS	\$51,750
03.1	Delete flag pole per unit price	(\$4,598)
04.1	Delete four site lights & foundations per unit price	(\$42,320)
TOTAL		\$4,832

ADJUSTMENT of CONTRACT SUM

Original Contract Sum:	\$	<u>5,949,249</u>	
Prior Adjustments:	\$	<u>0</u>	
Contract Sum Prior to this Change:	\$	<u>5,949,249</u>	
Adjustment for this Change:	\$	<u>4,832</u>	
Revised Contract Sum:	\$	<u>5,954,081</u>	

ADJUSTMENT of CONTRACT TIME

Original Contract Time:		<u>480</u>	(days)
Prior Adjustments:		<u>0</u>	(days)
Contract Time Prior to this Change:		<u>480</u>	(days)
Adjustment for this Change:		<u>25</u>	(days)
Revised Contract Time:		<u>505</u>	(days)

Contractor waives any claim for further adjustments of the Contract Sum and Contract Time related to the above described change in the work.

ARCHITECT

Recommended by:

KPA Group

8/28/18
Date

OWNER'S REPRESENTATIVE

Recommended by:

Construction Project Manager

8.29.18
Date

CONTRACTOR

Accepted by:

Danco Builders Northwest

8/29/18
Date

OWNER

Approved by:

Public Works Director

8/30/18
Date

RT



US Department of Transportation
Federal Aviation Administration

San Francisco Airports District Office
1000 Marina Boulevard, Suite 220
Brisbane, CA 94005-1835

September 6, 2018

Mr. Tyler Holmes
Public Works Director
County of Humboldt
1106 Second Street
Eureka, CA 95501-0579

Dear Mr. Holmes:

Airport: Arcata/Eureka;
AIP Project No. 3-06-0010-046-2017;
Phase 4, Aircraft Rescue and Firefighting (ARFF)
Building Construction Project;
Contract Change Order #1

We have reviewed and accepted the subject change order in the amount of \$4,832 for incorporation into the construction contract. **Federal participation will depend on the availability of Federal funds. If no additional Federal funds are available to cover costs above the original grant amounts of AIP 46, the County of Humboldt, Arcata/Eureka will be responsible for those costs.**

If you have any questions, I can be reached at (650) 827-7625, or via email at reginald.dones@faa.gov.

Sincerely,

Reginald Dones
Program Manager

Enclosure

File: ACV ACIP 18 ACV CCO 46
WP: H:\ ACV ACIP 18 ACV CCO 46 CCO #1 - ARFF BLD.doc
SFO-625;RDones;9/5/18

CONCURRENCE
ROUTING SYMBOL
SFO 625
INITIALS/SIGNATURE <i>RD</i>
DATE 9/5/18
ROUTING SYMBOL
INITIALS/SIGNATURE
DATE
ROUTING SYMBOL
INITIALS/SIGNATURE
DATE
ROUTING SYMBOL
INITIALS/SIGNATURE
DATE
ROUTING SYMBOL
INITIALS/SIGNATURE
DATE