

CHANGE ORDER NO. 2



Humboldt Plaza Tenant Improvement
PROPOSED CHANGE ORDER 2
Install and Wire Light Fixtures

March 26, 2019

Install and wire three 8' fixtures and two 4' fixtures. Fixtures supplied by Humboldt County

Colburn Electric
Per attached proposal

\$ 743.95

Subtotal: \$ 743.95


O&P (15%): \$ 111.59

Bond (1.5%): \$ 12.83

Insurance (2.79%): \$ 24.23

Total: \$ 892.60

Additional contract time requested: 0 days

Reviewed by Architect: 

Upon approval by Owner, this work will commence and these changes will be submitted as a Change Order to the contract.

Submitted by:

Approved by:



3/26/2019

Will Adams, ACGC, Inc.

Date



03/29/19

Owner

Date

CHANGE ORDER NO. 3

Humboldt Plaza Tenant Improvement

PROPOSED CHANGE ORDER 3

Credit for Removed Openings

March 26, 2019

Doors, door frames, door hardware, windows, and glazing removed from scope of project.

Humboldt Framers Alliance, Inc.

Credit for labor

\$ (2,300.00)

Credit for glazing not used

\$ (845.00)

Bell Hardware

Per attached proposal

\$ (4,999.31)

Total: \$ (8,144.31)


Additional contract time requested: 0 days

Reviewed by Architect: _____

Upon approval by Owner, this work will commence and these changes will be submitted as a Change Order to the contract.

Submitted by:


Approved by:



Will Adams, ACGC, Inc. 3/26/2019
Date



Owner 3-29-19
Date


DHHS

CHANGE ORDER NO. 4



Humboldt Plaza Tenant Improvement PROPOSED CHANGE ORDER 4 ASI-4 Changes

March 28, 2019

Per ASI-4, changes to Electric work as outlined below

Colburn Electric - per attached proposal

\$ 736.00

Subtotal: \$ 736.00

O&P (15%): \$ 110.40

Bond (1.5%): \$ 12.70

Insurance (2.79%): \$ 23.97

Total: \$ 883.06

Additional contract time requested: 0 days

Reviewed by Architect: Valerie Allen, K BOODJEN ARCHITECTS

Upon approval by Owner, this work will commence and these changes will be submitted as a Change Order to the contract.

Submitted by:

Approved by:

Will Adams 3/28/2019
Will Adams, ACGC, Inc. Date

[Signature] 4-5-19
Owner Date

K. Adams
DHHS

CHANGE ORDER NO. 5



Humboldt Plaza Tenant Improvement PROPOSED CHANGE ORDER 5 ASI-5 Changes

March 29, 2019

Per ASI-5, changes to various trades as outlined below

Advanced Security Systems - per attached proposal	\$ 3,883.89
AFP Sprinklers - per attached proposal	\$ 741.75
Colburn Electric - per attached proposal	\$ 8,550.08
Humboldt Framers Alliance, Inc. - per attached proposal	\$ 8,830.08
JB Jordan & Associates - per attached proposal	\$ 85.00
Northcoast Acoustics - demolition and repair, 28 LF additional ceiling materials	\$ 1,175.00

Subtotal:	\$ 23,265.80
O&P (1.5%):	\$ 3,489.87
Bond (1.5%):	\$ 401.34
Insurance (2.79%):	\$ 757.68

Total: \$ 27,914.69

Additional contract time requested: 0 days

Reviewed by Architect: Valeria Allen, R. BOODJEN ARCHITECTS

Upon approval by Owner, this work will commence and these changes will be submitted as a Change Order to the contract.

Submitted by:

Approved by:

Will Adams 3/29/2019
Will Adams, ACGC, Inc. Date

[Signature] 4-2-19
Owner Date

Key fdr
DHHS



Humboldt Plaza Tenant Improvement
PROPOSED CHANGE ORDER 6.2
Updates to Flooring

May 1, 2019

Labor and materials for updates to flooring

JB Jordan & Associates

Per attached proposal 1	\$ 1,776.00
Per attached proposal 2	\$ 440.00
Per attached proposal 3	\$ 2,140.00
Per attached proposal 5	\$ 253.00

Subtotal:	\$ 4,609.00
O&P (15%):	\$ 691.35
Bond (1.5%):	\$ 79.51
Insurance (2.79%):	\$ 150.10

Total: \$ 5,529.95

Additional contract time requested: 0 days

Reviewed by Architect: *John K. Boordje* K BOORDJE ARCHITECTS

Upon approval by Owner, this work will commence and these changes will be submitted as a Change Order to the contract.

Submitted by:

Approved by:

Will Adams 5/1/2019
 Will Adams, ACGC, Inc. Date

Yvonne Fierro 5/2/19
 Yvonne Fierro Services Manager
 Owner Date



Humboldt Plaza Tenant Improvement
PROPOSED CHANGE ORDER 8
Transom Frame per ASI-6

April 26, 2019

Add transom frame for Opening 17.1 per ASI-6

Bell Hardware

Per attached proposal

	\$	390.36
Subtotal:	\$	390.36
O&P (15%):	\$	58.55
Bond (1.5%):	\$	6.73
Insurance (2.79%):	\$	12.71
Total:	\$	468.36

Additional contract time requested: 0 days

Reviewed by Architect: Valerie Allen 5/9/19

Upon approval by Owner, this work will commence and these changes will be submitted as a Change Order to the contract.

Submitted by:

Will Adams 4/26/2019
Will Adams, ACGC, Inc. Date

Approved by:

Owner Date

✓ Vonnie Fierro 5/12/2019
DHHS Staff Services Manager

CHANGE ORDER NO. 9



Humboldt Plaza Tenant Improvement
PROPOSED CHANGE ORDER 9
ASI-7 Changes

April 25, 2019

Per ASI-7, changes to various trades' scope of work as outlined below:

Advanced Security Systems

Per attached proposal

\$ 3,363.19

Colburn Electric

Per attached proposal

\$ 7,486.98

Humboldt Framers Alliance, Inc.

Per attached proposal

\$ 11,995.25

Northcoast Acoustics

Per attached proposal

\$ 1,675.00

Subtotal: \$ 24,520.42

O&P (15%): \$ 3,678.06

Bond (1.5%): \$ 422.98

Insurance (2.79%): \$ 798.54

Total: \$ 29,420.00

Additional contract time requested: 0 days

Reviewed by Architect: Valerie Allen 5/9/19

Upon approval by Owner, this work will commence and these changes will be submitted as a Change Order to the contract.

Submitted by:

Approved by:

Will Adams 4/25/2019
Will Adams, ACGC, Inc. Date

Vannic Fiero
Owner Date

05/09/2019

CHANGE ORDER NO. 10



Humboldt Plaza Tenant Improvement
PROPOSED CHANGE ORDER 10
Power to Workstations per RFI-4

May 6, 2019

Per RFI-4 response, labor and materials to run power to workstations

Colburn Electric

Per attached proposal

	\$	301.68
Subtotal:	\$	301.68
O&P (15%):	\$	45.25
Bond (1.5%):	\$	5.20
Insurance (2.79%):	\$	9.82
Total:	\$	361.96


Additional contract time requested: 0 days

Reviewed by Architect: _____

Upon approval by Owner, this work will commence and these changes will be submitted as a Change Order to the contract.


Submitted by:

Approved by:



Will Adams, ACGC, Inc. 5/6/2019
Date

Owner Date

 DHHS 5/7/2019
Vonnue Fierro

CHANGE ORDER NO. 11



Humboldt Plaza Tenant Improvement
PROPOSED CHANGE ORDER 11
Relay Pack for Room 125 per RFI-13

May 20, 2019

Per RFI-13 response, labor and materials to install a current generation relay pack in Room 125 for separate switching on lights.

Colburn Electric

Per attached proposal

\$ 447.94

Subtotal: \$ 447.94

O&P (15%): \$ 67.19

Bond (1.5%): \$ 7.73

Insurance (2.79%): \$ 14.59

Total: \$ 537.45

Additional contract time requested: 0 days

Reviewed by Architect: Valerie Allen 5/21/19

Upon approval by Owner, this work will commence and these changes will be submitted as a Change Order to the contract.

Submitted by:

Approved by:

Will Adams 5/20/2019
Will Adams, ACGC, Inc. Date

Owner Date

Vonnie Ferro 5/21/19
DHS staff Services Manager

CHANGE ORDER NO. 13



Humboldt Plaza Tenant Improvement
PROPOSED CHANGE ORDER 13
Additional Electrical and Data Boxes per ASI-9

May 20, 2019

Per ASI-9 changes, labor and materials for added electrical and data boxes.

Colburn Electric

Per attached proposal

\$ 3,420.02

Subtotal: \$ 3,420.02

O&P (15%): \$ 513.00

Bond (1.5%): \$ 59.00

Insurance (2.79%): \$ 111.38

Total: \$ 4,103.40

Additional contract time requested: 0 days

Reviewed by Architect: Valerie Allen 5/21/19

Upon approval by Owner, this work will commence and these changes will be submitted as a Change Order to the contract.

Submitted by:


Approved by:

Will Adams 5/20/2019
Will Adams, ACGC, Inc. Date

Owner Date

Vonnie Fierro 5/21/19
DHL's Staff Services Manager

CHANGE ORDER NO. 17



#17

Humboldt Plaza TI Project PROPOSED CHANGE ORDER

Furnish and Install in Room 144B, new countertop per ASI #13

November 1, 2019

Per ASI #13 - Furnish and Install in Room 144B, new laminate countertop to match existing.

Humboldt Countertops and Surfacing

Per attached proposal \$ 558.00

ACGC Inc.

Coordination of work: 3 hrs. x \$108.10 \$ 324.30


Subtotal: \$ 882.30
O&P (15%): \$ 132.35
Bond (1.5%): \$ 15.22
Insurance (2.79%): \$ 28.73

Total: \$ 1,058.60


Additional contract time requested: 14 days

Upon approval by County Representative, this work will commence and these changes will be submitted as a Change Order to the contract.

Submitted by:


Will Adams, ACGC, Inc. 11/1/19
Date

Approved by:


County Date