

# CHANGE ORDER

**OWNER'S REPRESENTATIVE** - Humboldt County Administrative Office • ADA Compliance Team •  
825 5th Street, Room 112 • Eureka, CA 95501 • Ph. (707) 445-7266 • ADA@co.humboldt.ca.us

<b>PROJECT:</b>	<b>Garberville Public Health ADA Modification Project</b>
	Address: 727 Cedar Street Garberville, CA
	Project No.: 2020-602
<b>CONTRACTOR:</b>	<b>Adams Commercial General Contracting, Inc.</b>
	217 E Street Eureka, CA 95501
	Phone: 707-443-6000

CHANGE ORDER NO:	02
Date:	12/27/2022
Page:	1 of 1

**DESCRIPTION of CHANGE:**

PCO No.	Description	Amount
1	Credit to Rem. Toilet Accessories	\$(776.48)
4	New Rear Outlet Toilet	\$773.88
5	Interconnected Lock	\$456.39
6	Truncated Domes Relocation	\$8,021.13
7	Toilet Accessories	\$1,081.71
8	Parking Bumpers	\$1,313.74
<b>TOTAL</b>		<b>\$10,870.37</b>

**ADJUSTMENT of CONTRACT SUM**

Original Contract Sum:	\$ <u>187,950.00</u>
Prior Adjustments:	\$ <u>67,915.96</u>
Contract Sum Prior to this Change:	\$ <u>255,865.96</u>
Adjustment for this Change:	\$ <u>10,870.37</u>
Revised Contract Sum:	\$ <u>266,736.33</u>

**ADJUSTMENT of CONTRACT TIME**

Original Contract Time:	<u>120</u> (days)
Prior Adjustments:	<u>00</u> (days)
Contract Time Prior to this Change:	<u>120</u> (days)
Adjustment for this Change:	<u>21</u> (days)
Revised Contract Time:	<u>141</u> (days)

**Contractor waives any claim for further adjustments of the Contract Sum and Contract Time related to the above described change in the work.**

**OWNER'S REPRESENTATIVE**

Approved by: Travis I Smith- Project Manager

1/18/2023

Date

**CONTRACTOR**

Accepted by:

12/28/2022

Date

**OWNER**

Approved by:

01/19/2023

Humboldt County Purchasing Agent

Date

**List of Exhibits:**

- PCO 1
- PCO 4
- PCO 5
- PCO 6
- PCO 7
- PCO 8