

HUMBOLDT COUNTY DEPARTMENT OF PUBLIC WORKS

Sheet 1 of 1**CONTRACT CHANGE ORDER**Change Requested by: Engineer  Contractor 

CCO No.	Suppl. No.	Contract No.	Road	Federal Number(s)
7	0	217387	Panther Gap Road PM 0.50	FEMA 4301-CA-DR PW909

To: Mercer Fraser, Contractor

You are directed to make the following changes from the plans and specifications or do the following described work not included in the plans and specifications for this contract. **NOTE: This change order is not effective until approved by the Engineer**

Description of work to be done, estimate of quantities and prices to be paid. (Segregate between additional work at contract price, agreed price and force account.) Unless otherwise stated, rates for rental of equipment cover only such time as equipment is actually used and no allowance will be made for idle time. The last percentage shown is the net accumulated increase or decrease from the original quantity in the Engineer's Estimate

**Payment Adjustment at Agreed Lump Sum:**

In accordance with Section 9-1.17D, "Final Payment and Claims," of the Contract Special Provisions, compensate the contractor for delays described in the Full and Final Potential Claim Record 217387-1B dated August 11, 2023.

For the above listed potential claim, the Contractor agrees to a lump sum payment of **\$95,000.00**, which represents compensation for all delays, labor, equipment and materials identified in the contractor's potential claim record.



Payment indicated in this change order provides for full settlement of all aspects of the Contractors Potential Claim 217387-1. All past and present claims against County of Humboldt by the contractor that are incidental to or as a consequence of the disputed work in this change are fully satisfied by this adjustment in its entirety.

**Contract Time Adjustment:**

No contract adjustment is warranted by this change.

Estimated Cost: Decrease  Increase  \$ 95,000

By reason of this order the time of completion will be adjusted as follows: No adjustment of contract working days is warranted by this change

Submitted by		
Signature	(Print name & title)	Date
	Chase Richardson, Interim Resident Engineer	10/17/2023
Approval Recommended by		
Signature	(Print name & title)	Date
	Angi Sorensen, P.E., Assoc. Civil Engineer	11/15/23
Engineer Approval by		
Signature	(Print name & title)	Date
	Thomas K. Mattson, P.E., Director of Public Works	

We the undersigned contractor, have given careful consideration to the change proposed and agree, if this proposal is approved, that we will provide all equipment, furnish the materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefor the prices shown above. **NOTE: If you, the contractor, do not sign acceptance of this order, your attention is directed to the requirements of the specification as to proceeding with the ordered work and filing a written protest within the time therein specified.**

Contractor Acceptance by		
Signature	(Print name & title)	Date
	Ryan Wahlund, VP of Operations	11/13/2023